G-3273 Relaxation and S-356 Field Test Quarterly Meeting Increment 0 Operations

Water Management Section

Jacksonville District

U.S. Army Corps of Engineers

January 27, 2016

Trusted Partners Delivering Value, Today and Tomorrow





US Army Corps of Engineers
BUILDING STRONG®








Timeline







Purpose/Objectives



BUILDING STRONG

Purpose:

To mechanically test the S-356 pump station for a one-time, up to 3-week duration event. Information from Increment 0 would be used to assess the current status of mechanical components of the pump station and the monitoring network to be used in future planned field tests.

Objectives:

- 1. Confirm acceptable repairs to S-356 (intake apron).
- Potentially identify and address deficiencies in mechanical components or monitoring network performance.
- 3. **Confirm** acceptable pump station and monitoring network component performance.



Operational Triggers



- Started 9 September 2015 and Ended 30 September 2015
- Increment 0 could only begin when the below conditions/triggers were met:
 - ▶ No water supply demands to be delivered through S-334
 - ▶ L-29 Canal not anticipated to go above 7.5 ft, NGVD
 - ► G-3273 not anticipated to go above 6.8 ft, NGVD
 - Regulatory releases from WCA-3A can be met by normal operation of the WCA-3A regulatory outlets
 - Column 1 mode of operations can be maintained for the duration of the Pump Test
 - WCA-3A is not expected to exceed 11.0 ft or recede below 9.0 ft, NGVD
 - ▶ L-31N Canal between 5.5 ft, NGVD and 6.0 ft, NGVD
 - No threats from tropical activity



Operations



BUILDING STRONG

Increment 0 Test occurred in 2 Phases:

- ▶ Phase 1 Exercising of Each Pump Unit for 24 to 48 hours.
- ▶ Phase 2 A Stepped Pump Test at 250, 375, and 500 cfs.
- The pump station was manned 24/7 for the full 21-day duration of this test.
- S-335 was partially opened to assist maintaining adequate water levels along L-31N to support this test.
- All four units (aka. Pumps) at S-356 were exercised, monitored, troubleshot and maintained in accordance with the required manufacturer's specifications.



Issues & Fixes



- Mechanical issues occurred at 2 of the 4 pumps.
 - ► The pumps were repaired accordingly.
- Supervisory Control And Data Acquisition (SCADA) Issues occurred:
 - ▶ The SCADA issues were repaired
 - ➤ SFWMD now has the ability to operate S-356 from the S-331 Command and Control as well the West Palm Beach control center.
- Repairs were also made at some of the Groundwater Monitoring Stations



Summary



- All Objectives of the Increment 0 Operational test were met and the Test was a success:
 - ► An inspection confirmed that the repair of th intake apron at S-356 was acceptable.
 - ▶ During the last five days of this pump test, all four units were operating satisfactorily.
 - ► The pump station and monitoring network components performance are acceptable.
 - ➤ SFWMD is now able remotely operate S-356 from the S-331 Command and Control and the West Palm Beach control center.



December's Extreme Rainfall Event South Florida Flooding Overview



