

**STATUS REPORT -- ACTIVE NEGOTIATED A-E AND PROFESSIONAL SERVICE CONTRACTS**  
**INDEFINITE DELIVERY TYPE CONTRACTS**

DATE: 8/2/2013

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-13-D-0002</b>	<b>Metro Engineering and Surveying Co., Inc.</b>						
	Hampton, GA	Base Year =	12/7/2012 to 12/6/2013	4	\$133,537.50	27%	Total Earnings = \$57,072.10
	A-E Svcs for Architect and Engineering (A-E)	1st Option =		0	\$0.00		FY13 Earnings = \$57,072.10
	Services for Remote Sensing, Mapping, and	2nd Option =		0	\$0.00		FY13 Payments = \$52,742.73
	Surveying Services to Support the Jacksonville	3rd Option =		0	\$0.00		% work complete = 43%
	District and the South Atlantic Division, U.S.	4th Option =		0	\$0.00		
	Army Corps of Engineers						
				Total = 4	\$133,537.50		
	W912EP-09-R-0023						
	Awarded 12/07/2012						
	Small						
	\$2,500,000						
						<b><u>SUMMARY:</u></b>	
						Completion Date, including options:	<b>6-Dec-2017</b>
						Dollars Remaining:	<b>\$2,366,462.50</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-13-D-0001</b>	<b>Gestra-Stanley Consultants, Inc. JV</b>						
	West Palm Beach, FL	Base Year =	2/7/2013 to 2/6/2014	1	\$959,731.74	96%	Total Earnings = \$563,996.75
	A-E Svcs for Indefinite Delivery Contract for Multi-	1st Option =		0	\$0.00		FY13 Earnings = \$563,996.75
	Discipline Miscellaneous Civil Works Design and	2nd Option =		0	\$0.00		FY13 Payments = \$534,597.07
	Other Architect-Engineer Services Within the	3rd Option =		0	\$0.00		% work complete = 59%
	Florida Boundaries of the Jacksonville District,	4th Option =		0	\$0.00		
	Puerto Rico, and the U.S. Virgin Islands						
				Total = 1	\$959,731.74		
	W912EP-11-R-0019						
	Awarded 02/07/2013						
	8(a)						
	\$5,000,000						
						<b><u>SUMMARY:</u></b>	
						Completion Date, including options:	<b>6-Feb-2018</b>
						Dollars Remaining:	<b>\$4,040,268.26</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-12-D-0006</b>	<b>Whidden Surveying and Mapping, Inc.</b>						
	West Palm Beach, FL	Base Year =	6/18/2012 to 6/17/2013	5	\$1,283,527.99	257%	Total Earnings = \$520,776.10
	A-E Svcs for Topographic and Hydrographic Surveying & Mapping Services to Support the Jacksonville District and the South Atlantic Division, U.S. Army Corps of Engineers	1st Option =	6/18/2013 to 6/17/2014	0	(\$10,230.74)	127%	FY13 Earnings = \$520,776.10
		2nd Option =		0	\$0.00		FY13 Payments = \$468,698.48
		3rd Option =		0	\$0.00		% work complete = 41%
		4th Option =		0	\$0.00		
				Total = 5	\$1,273,297.25		
	W912EP-09-R-0024						
	Awarded 06/18/2012						
	Small						
	\$2,500,000						
						<b><u>SUMMARY:</u></b>	
						Completion Date, including options:	<b>17-Jun-2017</b>
						Dollars Remaining:	<b>\$1,226,702.75</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-12-D-0001</b>	<b>Degrove Surveyors, Inc.</b>						
	Jacksonville, FL	Base Year =	1/10/2012 to 1/9/2013	9	\$980,428.48	196%	Total Earnings = \$778,329.62
	A-E Svcs for Topographic and Hydrographic Surveying & Mapping Services to Support the Jacksonville District and the South Atlantic Division, U.S. Army Corps of Engineers	1st Option =	1/3/2013 to 1/4/2014	7	\$218,102.90	120%	FY13 Earnings = \$647,894.23
		2nd Option =		0	\$0.00		FY13 Payments = \$612,640.14
		3rd Option =		0	\$0.00		% work complete = 65%
		4th Option =		0	\$0.00		
				Total = 16	\$1,198,531.38		
	W912EP-09-R-0024						
	Awarded 01/10/2012						
	Small						
	\$2,500,000						
						<b><u>SUMMARY:</u></b>	
						Completion Date, including options:	<b>8-Jan-2017</b>
						Dollars Remaining:	<b>\$1,301,468.62</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-11-D-0010</b>	<b>EAC Consulting, Inc.</b>						
	Miami, FL	Base Year =	3/30/2011 to 3/31/2012	1	\$436,842.03	44%	Total Earnings = \$132,251.06
	A-E Svcs for A-E Services for Multi-Discipline	1st Option =	4/1/2012 to 3/31/2013	0	\$20,851.55	23%	FY13 Earnings = \$56,379.32
	Miscellaneous Civil Works Design and Other	2nd Option =	4/1/2013 to 3/31/2014	0	\$0.00	23%	FY13 Payments = \$50,741.40
	Architectural-Engineering Services for Modified	3rd Option =		0	\$0.00		% work complete = 29%
	Water Deliveries to Everglades National Park	4th Option =		0	\$0.00		
				Total =	1	\$457,693.58	
	W912EP-10-R-0050						
	Awarded 03/30/2011						
	Unrestricted						
	\$5,000,000						
						<b><u>SUMMARY:</u></b>	
						Completion Date, including options:	<b>28-Mar-2016</b>
						Dollars Remaining:	<b>\$4,542,306.42</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-11-D-0003</b>	<b>Universal Engineering Sciences, Inc.</b>						
	Jacksonville, FL	Base Year =	1/13/2011 to 1/12/2012	20	\$893,077.50	74%	Total Earnings = \$832,901.19
	A-E Svcs for A-E Services for Core Drilling and	1st Option =	1/13/2012 to 1/12/2013	6	(\$30,820.81)	36%	FY13 Earnings = \$53,030.19
	Laboratory Testing within the Florida Boundaries	2nd Option =		0	\$0.00		FY13 Payments = \$94,109.04
	of the Jacksonville District	3rd Option =		0	\$0.00		% work complete = 97%
		4th Option =		0	\$0.00		
				Total =	26	\$862,256.69	
	W912EP-08-R-0027						
	Awarded 01/13/2011						
	Unrestricted						
	\$1,200,000/year w/4 options						
						<b><u>SUMMARY:</u></b>	
						Completion Date, including options:	<b>12-Jan-2016</b>
						Dollars Remaining:	<b>\$5,137,743.31</b>

		<u>CONTRACT PERIOD</u>			<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-11-D-0002</b>	<b>AMEC Environment &amp; Infrastructure, Inc.</b>							
	Jacksonville, FL	Base Year =	11/19/2010 to 11/18/2011	19	\$1,195,502.24	100%	Total Earnings =	\$2,077,636.73
	A-E Svcs for A-E Services for Core Drilling and Laboratory Testing within the Florida Boundaries of the Jacksonville District	1st Option =	11/19/2011 to 11/18/2012	26	\$816,046.10	84%	FY13 Earnings =	\$1,105,652.68
		2nd Option =	11/19/2012 to 11/18/2013	19	\$750,906.64	77%	FY13 Payments =	\$1,043,485.78
		3rd Option =		0	\$0.00		% work complete =	75%
		4th Option =		0	\$0.00			
				Total =	64	\$2,762,454.98		
	W912EP-08-R-0027							
	Awarded 11/19/2010						<b>SUMMARY:</b>	
	Unrestricted						Completion Date, including options:	<b>18-Nov-2015</b>
	\$1,200,000/year w/4 options						Dollars Remaining:	<b>\$3,237,545.02</b>

		<u>CONTRACT PERIOD</u>			<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-10-D-0017</b>	<b>HDR Engineering, Inc.</b>							
	West Palm Beach, FL	Base Year =	8/2/2010 to 8/1/2011	2	\$860,825.82	54%	Total Earnings =	\$3,490,665.71
	A-E Svcs for Multi-Discipline Miscellaneous Civil Works Design And Other Architectural-Engineering Services for C-44 Reservoir and Stormwater Treatment Area (STA) Project, Martin County, Florida	1st Option =	8/2/2011 to 8/1/2012	1	\$638,470.21	47%	FY13 Earnings =	\$2,546,612.72
		2nd Option =	8/2/2012 to 8/1/2013	1	\$3,474,486.82	104%	FY13 Payments =	\$2,352,180.41
		3rd Option =	8/2/2013 to 8/1/2014	0	\$0.00	78%	% work complete =	70%
		4th Option =		0	\$0.00			
				Total =	4	\$4,973,782.85		
	W912EP-10-R-0020							
	Awarded 08/02/2010						<b>SUMMARY:</b>	
	Unrestricted						Completion Date, including options:	<b>1-Aug-2015</b>
	\$1,600,000/year w/4 options						Dollars Remaining:	<b>\$3,026,217.15</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-10-D-0016</b>	<b>Parsons Government Services Inc.</b>						
	Pasadena, CA	Base Year =	8/4/2010 to 8/3/2011	3	\$2,062,932.65	188%	Total Earnings = \$3,189,977.46
	A-E Svcs for A-E Services for Multi-Discipline	1st Option =	8/4/2011 to 8/3/2012	0	\$1,565,573.76	165%	FY13 Earnings = \$995,013.16
	Miscellaneous Civil Works Design and Other	2nd Option =	8/4/2012 to 8/3/2013	0	\$1,150,428.87	145%	FY13 Payments = \$895,511.85
	Architectural-Engineering Services for the	3rd Option =	8/4/2013 to 8/3/2014	0	\$0.00	109%	% work complete = 67%
	Picayune Strand Restoration Project, Collier County, Florida	4th Option =		0	\$0.00		
				Total = 3	\$4,778,935.28		
	W912EP-10-R-0019						
	Awarded 08/04/2010						
	Unrestricted						
	\$1,100,000/year w/4 options						
						<b>SUMMARY:</b>	
						Completion Date, including options:	<b>3-Aug-2015</b>
						Dollars Remaining:	<b>\$721,064.72</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-10-D-0011</b>	<b>Taylor Engineering, Inc.</b>						
	Jacksonville, FL	Base Year =	5/3/2010 to 5/2/2011	1	\$54,013.93	5%	Total Earnings = \$1,254,364.04
	A-E Svcs for Water Resource Engineering for	1st Option =	5/4/2011 to 5/3/2012	3	\$793,849.08	42%	FY13 Earnings = \$817,955.30
	Civil Works Projects Mainly within the	2nd Option =	5/4/2012 to 5/3/2013	1	\$574,404.83	47%	FY13 Payments = \$739,798.95
	boundaries of the Jacksonville District	3rd Option =	5/4/2013 to 5/3/2014	1	\$439,669.13	47%	% work complete = 67%
		4th Option =		0	\$0.00		
				Total = 6	\$1,861,936.97		
	W912EP-09-R-0011						
	Awarded 05/03/2010						
	Unrestricted						
	\$1,000,000/year w/4 options						
						<b>SUMMARY:</b>	
						Completion Date, including options:	<b>2-May-2015</b>
						Dollars Remaining:	<b>\$3,138,063.03</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-10-D-0010</b>	<b>CDM Federal Programs Corporation</b>						
	Jacksonville, FL	Base Year =	4/12/2010 to 4/11/2011	2	\$315,969.46	32%	Total Earnings = \$449,651.62
	A-E Svcs for Water Resource Engineering for Civil Works Projects Mainly within the boundaries of the Jacksonville District	1st Option =	4/12/2011 to 4/11/2012	1	\$318,049.26	32%	FY13 Earnings = \$0.00
		2nd Option =	4/12/2012 to 4/11/2013	0	(\$1,580.50)	21%	FY13 Payments = \$14,563.32
		3rd Option =	4/12/2013 to 4/11/2014	0	\$0.00	16%	% work complete = 71%
		4th Option =		0	\$0.00		
			Total =	3	\$632,438.22		
	W912EP-09-R-0011						
	Awarded 04/12/2010						
	Unrestricted						
	\$1,000,000/year w/4 options						
						<b><u>SUMMARY:</u></b>	
						Completion Date, including options:	<b>11-Apr-2015</b>
						Dollars Remaining:	<b>\$4,367,561.78</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-09-D-0007</b>	<b>HNTB Corporation</b>						
	Kansas City, MO	Base Year =	3/26/2009 to 3/25/2010	3	\$1,345,556.80	135%	Total Earnings = \$1,354,050.95
	A-E Svcs for Multi-Discipline Miscellaneous Civil Works Design and Other Architectural-Engineering Services for FL, PR, USVI and the Caribbean Area	1st Option =	3/26/2010 to 3/25/2011	0	\$124,778.40	74%	FY13 Earnings = \$26,732.01
		2nd Option =	3/26/2011 to 3/25/2012	2	\$1,007,587.61	83%	FY13 Payments = \$24,058.81
			Total =	5	\$2,477,922.81		% work complete = 55%
	W912EP-07-R-0009						
	Awarded 03/26/2009						
	Unrestricted						
	\$1,000,000/year w/2 options						
						<b><u>SUMMARY:</u></b>	
						Completion Date, including options:	<b>Expired</b>
						Dollars Remaining:	<b>\$522,077.19</b>



		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-06-D-0015</b>	<b>Entrix, Inc.</b> Houston, TX A-E Svcs for Core Drilling, Field Testing, and Laboratory Primarily in Support of the Aquifer Storage and Recovery Program within the Florida Boundaries of the Jacksonville District and SAD	Base Year =	9/30/2006 to 9/29/2007	0	\$0.00	0%	Total Earnings = \$1,800,648.87
		1st Option =	9/30/2007 to 9/29/2008	2	\$95,018.72	5%	FY13 Earnings = \$0.00
		2nd Option =	9/30/2008 to 9/29/2009	4	\$1,705,630.15	60%	FY13 Payments = \$0.00
			Total =	6	\$1,800,648.87		% work complete = 100%
W912EP-04-R-0028 Awarded 09/30/2006 Unrestricted \$1,000,000/year w/2 options						<b>SUMMARY:</b> Completion Date, including options: <b>Expired</b> Dollars Remaining: <b>\$1,199,351.13</b>	

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-06-D-0014</b>	<b>Mactec Engineering &amp; Consulting, Inc.</b> Jacksonville, FL A-E Svcs for Core Drilling, Field Testing, and Laboratory Primarily in Support of the Aquifer Storage and Recovery Program within the Florida Boundaries of the Jacksonville District and SAD	Base Year =	3/31/2006 to 3/30/2007	1	\$382,382.83	38%	Total Earnings = \$1,885,370.70
		1st Option =	3/31/2007 to 3/30/2008	1	\$17,973.14	20%	FY13 Earnings = \$0.00
		2nd Option =	11/29/2007 to 11/28/2008	2	\$1,485,014.73	63%	FY13 Payments = \$0.00
			Total =	4	\$1,885,370.70		% work complete = 100%
W912EP-04-R-0028 Awarded 03/31/2006 Unrestricted \$1,000,000/year w/2 options						<b>SUMMARY:</b> Completion Date, including options: <b>Expired</b> Dollars Remaining: <b>\$1,114,629.30</b>	

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>	<u>USAGE</u> (Cumulative)		
<b>W912EP-06-D-0013</b>	<b>CDM Federal Programs Corporation</b>						
	Jacksonville, FL	Base Year =	4/14/2006 to 4/13/2007	3	\$414,116.30	41%	Total Earnings = \$694,795.06
	A-E Svcs for Indefinite Delivery Contracts related to Water Resources Engineering Primarily with the Boundaries of the Jacksonville District	1st Option =	4/14/2007 to 4/13/2008	0	\$620.84	21%	FY13 Earnings = \$0.00
		2nd Option =	4/14/2008 to 4/13/2009	2	\$280,057.92	23%	FY13 Payments = \$0.00
		Total =		5	\$694,795.06		% work complete = 100%
W912EP-05-R-0005						<b>SUMMARY:</b>	
Awarded 04/14/2006						Completion Date, including options: <b>Expired</b>	
Unrestricted						Dollars Remaining: <b>\$2,305,204.94</b>	
\$1,000,000/year w/2 options							

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>	<u>USAGE</u> (Cumulative)		
<b>W912EP-06-D-0012</b>	<b>Taylor Engineering, Inc.</b>						
	Jacksonville, FL	Base Year =	6/7/2006 to 6/6/2007	2	\$630,253.44	63%	Total Earnings = \$2,743,421.20
	A-E Svcs for Indefinite Delivery Contracts related to Water Resources Engineering Primarily within the boundaries of the Jacksonville District	1st Option =	6/7/2007 to 6/6/2008	3	\$881,057.44	76%	FY13 Earnings = \$4,374.72
		2nd Option =	6/7/2008 to 6/6/2009	5	\$1,232,110.32	91%	FY13 Payments = \$25,803.19
		Total =		10	\$2,743,421.20		% work complete = 100%
W912EP-05-R-0005						<b>SUMMARY:</b>	
Awarded 06/07/2006						Completion Date, including options: <b>Expired</b>	
Unrestricted						Dollars Remaining: <b>\$256,578.80</b>	
\$1,000,000/year w/2 options							

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>	<u>USAGE</u> (Cumulative)			
<b>W912EP-06-D-0008</b>	<b>EAC Consulting Inc.</b>							
	Miami, FL	Base Year =	1/18/2006 to 1/17/2007	0	\$0.00	0%	Total Earnings =	\$4,508,238.32
	A-E Svcs for Multi-Discipline Miscellaneous Civil Works Design and Architectural Engineering Services for Florida, Puerto Rico, U.S. Virgin Islands and the Caribbean Area	1st Option =	1/18/2007 to 1/17/2008	1	\$1,670,109.00	84%	FY13 Earnings =	\$38,596.28
		2nd Option =	7/27/2007 to 7/26/2008	1	\$1,270,570.00	98%	FY13 Payments =	\$34,736.65
		3rd Option =	7/27/2008 to 7/26/2009	2	\$1,720,955.71	117%	% work complete =	97%
		4th Option =	7/27/2009 to 7/26/2010	1	(\$27,962.15)	93%		
		Total =		5	\$4,633,672.56			
	W912EP-04-R-0025							
	Awarded 01/18/2006							
	8(a)							
	\$1,000,000/year w/4 options							
							<b>SUMMARY:</b>	
							Completion Date, including options:	<b>Expired</b>
							Dollars Remaining:	<b>\$366,327.44</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>	<u>USAGE</u> (Cumulative)			
<b>W912EP-05-D-0012</b>	<b>URS Group Inc</b>							
	Tampa, FL	Base Year =	9/30/2005 to 9/29/2006	5	\$408,568.11	41%	Total Earnings =	\$1,000,777.26
	A-E Svcs for Multi-Discipline Miscellaneous Civil Works and Engineering Services for Florida, Puerto Rico, the US Virgin Islands and the Caribbean Sea	1st Option =	9/30/2006 to 9/29/2007	0	\$0.00	20%	FY13 Earnings =	\$32,607.92
		2nd Option =	9/30/2007 to 9/29/2008	2	\$702,178.09	48%	FY13 Payments =	\$29,347.11
		Total =		7	\$1,110,746.20		% work complete =	90%
	W912EP-04-R-0018							
	Awarded 09/30/2005							
	Unrestricted							
	\$1,000,000/year w/2 options							
							<b>SUMMARY:</b>	
							Completion Date, including options:	<b>Expired</b>
							Dollars Remaining:	<b>\$1,889,253.80</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-05-D-0009</b>	<b>Wolf Technologies, Inc.</b>						
	Jacksonville, FL	Base Year =	6/22/2005 to 6/21/2006	26	\$133,128.90	13%	Total Earnings = \$4,265,036.10
	A-E Svcs for Core Drilling and Laboratory Testing Primarily within the Florida Boundaries of the Jacksonville District	1st Option =	6/22/2006 to 6/21/2007	27	\$781,794.79	46%	FY13 Earnings = \$0.00
		2nd Option =	6/22/2007 to 6/21/2008	20	\$250,192.94	39%	FY13 Payments = \$0.00
		3rd Option =	6/21/2008 to 6/20/2009	34	\$1,448,214.11	65%	% work complete = 100%
		4th Option =	6/21/2009 to 6/20/2010	36	\$1,641,253.28	85%	
			Total =	143	\$4,254,584.02		
	W912EP-04-R-0014						
	Awarded 06/22/2005						
	8(a)						
	\$1,000,000/year w/4 options						
						<b>SUMMARY:</b>	
						Completion Date, including options:	<b>Expired</b>
						Dollars Remaining:	<b>\$745,415.98</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-05-D-0003</b>	<b>Arc Surveying &amp; Mapping Inc</b>						
	Jacksonville, FL	Base Year =	12/16/2004 to 12/15/2005	11	\$779,407.99	78%	Total Earnings = \$4,398,006.65
	A-E Svcs for Topographic, Geodetic, Property/Boundary, and Construction Surveys Mainly Within the State of Florida, Puerto Rico and the US Virgin Islands	1st Option =	12/16/2005 to 12/15/2006	6	\$198,141.00	65%	FY13 Earnings = \$0.00
		2nd Option =	12/16/2006 to 12/15/2007	3	\$84,159.13	42%	FY13 Payments = \$0.00
		3rd Option =	12/16/2007 to 12/15/2008	7	\$270,851.32	38%	% work complete = 100%
		4th Option =	12/16/2008 to 12/15/2009	21	\$3,065,447.21	98%	
			Total =	48	\$4,398,006.65		
	DACW17-03-R-0002						
	Awarded 12/16/2004						
	Small						
	\$1,000,000/year w/4 options						
						<b>SUMMARY:</b>	
						Completion Date, including options:	<b>Expired</b>
						Dollars Remaining:	<b>\$601,993.35</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-05-D-0001</b>	<b>Degrove Surveyors Inc</b>						
	Jacksonville, FL	Base Year =	12/8/2004 to 12/9/2005	6	\$564,097.00	56%	Total Earnings = \$4,625,330.38
	A-E Svcs for Topographic, Geodetic, Property/Boundary, and Construction Surveys Mainly Within the State of Florida, Puerto Rico and the US Virgin Islands	1st Option =	12/9/2005 to 12/8/2006	10	\$568,813.00	57%	FY13 Earnings = \$0.00
		2nd Option =	12/9/2006 to 12/8/2007	8	\$736,798.87	62%	FY13 Payments = \$0.00
		3rd Option =	12/9/2007 to 12/8/2008	14	\$1,295,959.85	79%	% work complete = 100%
		4th Option =	12/9/2008 to 12/8/2009	17	\$1,459,711.66	93%	
			Total =	55	\$4,625,380.38		
	DACW17-03-R-0004						
	Awarded 12/08/2004						
	Small						
	\$1,000,000/year w/4 options						
						<b><u>SUMMARY:</u></b>	
						Completion Date, including options:	<b>Expired</b>
						Dollars Remaining:	<b>\$374,619.62</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-04-D-0004</b>	<b>Gulf Engineers &amp; Consultants, Inc.</b>						
	Baton Rouge, LA	Base Year =	10/15/2004 to 10/14/2005	4	\$454,744.50	45%	Total Earnings = \$2,647,382.93
	A-E Svcs for Indefinite Delivery Contract for Water Resources Studies Mainly within the Jacksonville District	1st Option =	10/15/2005 to 10/14/2006	6	\$894,082.97	67%	FY13 Earnings = \$0.30
		2nd Option =	10/15/2006 to 10/14/2007	7	\$1,310,543.20	89%	FY13 Payments = \$13,616.32
			Total =	17	\$2,659,370.67		% work complete = 100%
	DACW17-03-R-0020						
	Awarded 10/15/2004						
	Unrestricted						
	\$1,000,000/year w/2 options						
						<b><u>SUMMARY:</u></b>	
						Completion Date, including options:	<b>Expired</b>
						Dollars Remaining:	<b>\$340,629.33</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-04-D-0002</b>	<b>Sea Systems Corporation</b>						
	Pompano Beach, FL	Base Year =	7/7/2004 to 7/6/2005	8	\$863,692.19	86%	Total Earnings = \$3,436,463.67
	A-E Svcs for Topographic, Hydrographic, Geodetic, Property Boundary, and Construction	1st Option =	7/7/2005 to 7/6/2006	7	\$1,024,359.09	94%	FY13 Earnings = \$0.00
	Survey Mainly the State of Florida, Puerto Rico and the U.S. Virgin Islands	2nd Option =	7/7/2006 to 7/6/2007	6	\$721,238.53	87%	FY13 Payments = \$0.00
		3rd Option =	7/7/2007 to 7/6/2008	6	\$595,351.30	80%	% work complete = 100%
		4th Option =	7/7/2008 to 7/6/2009	10	\$233,188.14	69%	
			Total =	37	\$3,437,829.25		
	DACW17-03-R-0002						
	Awarded 07/07/2004						
	Small						
	\$1,000,000/year w/4 options						
						<b>SUMMARY:</b>	
						Completion Date, including options:	<b>Expired</b>
						Dollars Remaining:	<b>\$1,562,170.75</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-04-D-0001</b>	<b>EMC Incorporated</b>						
	Greenwood, MS	Base Year =	8/13/2004 to 8/12/2005	9	\$675,099.72	68%	Total Earnings = \$2,962,672.01
	A-E Svcs for Topographic, Hydrographic, Geodetic, Property/Boundary, and Construction	1st Option =	8/13/2005 to 8/12/2006	9	\$1,077,966.10	88%	FY13 Earnings = \$0.00
	Surveys Mainly Within the State of Florida, Puerto Rico and the US Virgin Islands	2nd Option =	8/13/2006 to 8/12/2007	5	\$707,359.00	82%	FY13 Payments = \$0.00
		3rd Option =	8/13/2007 to 8/12/2008	1	\$264,462.75	68%	% work complete = 100%
		4th Option =	8/13/2008 to 8/12/2009	5	\$237,784.44	59%	
			Total =	29	\$2,962,672.01		
	DACW17-03-R-0003						
	Awarded 08/13/2004						
	HUBZone						
	\$1,000,000/year w/4 options						
						<b>SUMMARY:</b>	
						Completion Date, including options:	<b>Expired</b>
						Dollars Remaining:	<b>\$2,037,327.99</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>	<u>USAGE</u> (Cumulative)		
<b>DACW17-03-D-0017</b>	<b>David K. Crapps, Inc.</b>						
	Gainesville, FL	Base Year =	8/20/2003 to 8/19/2004	2	\$95,033.42	19%	Total Earnings = \$341,097.54
	A-E Svcs for Technical Expert in the Design and Construction of Flood-Control Projects in Puerto Rico	1st Option =	8/20/2004 to 8/19/2005	0	\$45,000.00	25%	FY13 Earnings = \$0.00
		2nd Option =	8/20/2005 to 8/19/2006	1	\$14,895.52	28%	FY13 Payments = \$0.00
		3rd Option =	8/20/2006 to 8/19/2007	1	\$32,470.36	31%	% work complete = 95%
		4th Option =	8/20/2007 to 8/19/2008	1	\$172,962.02	51%	
			Total =	5	\$360,361.32		
	DACW17-03-R-0011						
	Awarded 08/20/2003						
	Small						
	\$500,000/year w/4 options						
						<b><u>SUMMARY:</u></b>	
						Completion Date, including options:	<b>Expired</b>
						Dollars Remaining:	<b>\$2,139,638.68</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>	<u>USAGE</u> (Cumulative)		
<b>DACW17-01-D-0034</b>	<b>Everglades Partners Joint Venture</b>						
	Jacksonville, FL	Base Year =	9/20/2001 to 9/19/2004	24	\$16,050,491.53	86%	Total Earnings = \$71,621,895.42
	A-E Svcs for CERP Program Management Support	1st Option =	9/20/2004 to 9/19/2007	11	\$22,086,123.71	96%	FY13 Earnings = \$0.00
		2nd Option =	9/20/2007 to 9/19/2010	7	\$17,731,137.85	88%	FY13 Payments = \$0.00
		3rd Option =	9/20/2009 to 9/19/2012	7	\$15,719,358.43	79%	% work complete = 100%
		4th Option =		0	\$0.00		
			Total =	49	\$71,587,111.52		
	DACW17-01-R-0025						
	Awarded 09/20/2001						
	Unrestricted						
	\$24,028,305/year w/4 options						
						<b><u>SUMMARY:</u></b>	
						Completion Date, including options:	<b>16-Sep-2016</b>
						Dollars Remaining:	<b>\$48,554,414.30</b>

---

**FIRM FIXED PRICE CONTRACTS**

<b>W912EP- 10-C-0013</b>	<b>CMA Architects &amp; Engineers LLP</b> Guaynabo, PR A-E Svcs for Rio de la Plata Phase 1 Flood Damage Reduction Contract 1A Design	Total Contract Amount =	\$966,015.00	Total Earnings =	\$906,096.10
				FY13 Earnings =	\$105,066.82
				FY13 Payments =	\$94,560.14
				% work complete =	94%