

**STATUS REPORT -- ACTIVE NEGOTIATED A-E AND PROFESSIONAL SERVICE CONTRACTS**  
**INDEFINITE DELIVERY TYPE CONTRACTS**

DATE: 9/18/2014

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>	<u>USAGE</u>		
					(Cumulative)		
<b>W912EP-14-D-0004</b>	<b>Baker Klein Engineering, P.L.</b>	Base Year =	08/11/2014 to 08/10/2015	0	\$0.00	0%	Total Earnings = \$0.00
	Jacksonville, FL						
	A-E Svcs for Indefinite Delivery Contract for Multi-Discipline Misc. Civil Works Design and Other A-E Services within the Florida Boundaries of the Jacksonville District, Puerto Rico, and the U.S. Virgin Islands	1st Option =		0	\$0.00		FY 14 Earnings = \$0.00
		2nd Option =		0	\$0.00		FY 14 Payments = \$0.00
		3rd Option =		0	\$0.00		% work complete = #DIV/0!
		4th Option =		0	\$0.00		
		Total =		0	\$0.00		
	W912EP-11-R-0019						
	Awarded 08/11/2014						
	8 (a)						
	\$5,000,000						
					<b>SUMMARY:</b>	EN-DG	
					Completion Date, including options:		<b>Expired</b>
					Dollars Remaining:		<b>\$5,000,000.00</b>
					(Cumulative)		

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>	<u>USAGE</u>		
					(Cumulative)		
<b>W912EP-14-D-0002</b>	<b>Challenge Engineering &amp; Testing, Inc.</b>	Base Year =	3/17/2014 to 3/16/2015	0	\$0.00	0%	Total Earnings = \$0.00
	Mobile, AL						
	A-E Svcs for Architect & Engineering Services for Core Drilling and Laboratory Testing within the Florida Boundaries of the Jacksonville District, Puerto Rico, U.S. Virgin Islands, and the Caribbean Area	1st Option =		0	\$0.00		FY 14 Earnings = \$0.00
		2nd Option =		0	\$0.00		FY 14 Payments = \$0.00
		3rd Option =		0	\$0.00		% work complete = #DIV/0!
		4th Option =		0	\$0.00		
		Total =		0	\$0.00		
	W912EP-11-R-0028						
	Awarded 03/17/2014						
	Small						
	\$5,000,000						
					<b>SUMMARY:</b>	EN-G	
					Completion Date, including options:		<b>3/16/2019</b>
					Dollars Remaining:		<b>\$5,000,000.00</b>
					(Cumulative)		

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-</b>	<b>Stanley Consultants, Inc.</b>						
	A-E Svcs for IDIQ for Multi-Discipline	2nd Option =		0	\$0.00	FY 14 Payments =	\$0.00
	Miscellaneous Civil Works Design and Other	3rd Option =		0	\$0.00	% work complete =	0%
	Architectural-Engineering Services within the	4th Option =		0	\$0.00		
	Florida Boundaries of the Jacksonville District,						
	Puerto Rico, and the Virgin Islands		Total =	1	\$16,450.01		
	W912EP-12-R-0001						
	Awarded 02/25/2014					<b>SUMMARY:</b> EN-D	
	Unrestricted					Completion Date, including options:	<b>2/24/2019</b>
	\$5,000,000					Dollars Remaining:	<b>\$4,983,549.99</b>
						<b>(Cumulative)</b>	

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u>	
<b>W912EP-</b>	<b>RLDA SURVEYING &amp; MAPPING</b>						
<b>13-D-0027</b>	San Juan, PR	Base Year =	9/17/2013 to 9/16/2014	8	\$668,796.69	134%	Total Earnings = \$419,928.11
	A-E Svcs for Indefinite Delivery for Topographic	1st Option =		0	\$0.00		FY 14 Earnings = \$419,928.11
	and Hydrographic Surveying & Mapping	2nd Option =		0	\$0.00		FY 14 Payments = \$380,870.43
	Services Within the Boundaries of Puerto Rico	3rd Option =		0	\$0.00		% work complete = 63%
	and the U.S. Virgin Islands	4th Option =		0	\$0.00		
			Total =	8	\$668,796.69		
	W912EP-12-R-0007						
	Awarded 09/17/2013					<b>SUMMARY:</b> EN-DG	
	Small					Completion Date, including options:	<b>9/16/2018</b>
	\$2,500,000					Dollars Remaining:	<b>\$1,831,203.31</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>	<u>USAGE</u>		
					(Cumulative)		
<b>W912EP-13-D-0017</b>	<b>The Atlantic Group LLC</b>						
	Huntsville, AL	Base Year =	5/29/2013 to 5/28/2014	4	\$843,937.34	169%	Total Earnings = \$683,724.48
	A-E Svcs for A-E Services for Remote Sensing, Mapping, and Surveying Services to Support the Jacksonville District and the South Atlantic Division, US Army Corps of Engineers	1st Option =	5/29/2014 to 5/28/2015	0	(\$35,447.12)	81%	FY 14 Earnings = \$683,724.48
		2nd Option =		0	\$0.00		FY 14 Payments = \$662,144.23
		3rd Option =		0	\$0.00		% work complete = 85%
		4th Option =		0	\$0.00		
		Total =		4	\$808,490.22		
	W912EP-09-R-0023						
	Awarded 05/29/2013						
	Small						
	\$2,500,000						
						<b>SUMMARY:</b>	EN-DG
						Completion Date, including options:	<b>5/28/2018</b>
						Dollars Remaining:	<b>\$1,691,509.78</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>	<u>USAGE</u>		
					(Cumulative)		
<b>W912EP-13-D-0002</b>	<b>Metro Engineering and Surveying Co., Inc.</b>						
	Hampton, GA	Base Year =	12/7/2012 to 12/6/2013	7	\$392,848.80	79%	Total Earnings = \$347,093.93
	A-E Svcs for Architect and Engineering (A-E) Services for Remote Sensing, Mapping, and Surveying Services to Support the Jacksonville District and the South Atlantic Division, U.S. Army Corps of Engineers	1st Option =	12/7/2013 to 12/6/2014	8	\$158,221.87	55%	FY 14 Earnings = \$229,462.86
		2nd Option =		0	\$0.00		FY 14 Payments = \$224,392.75
		3rd Option =		0	\$0.00		% work complete = 63%
		4th Option =		0	\$0.00		
		Total =		15	\$551,070.67		
	W912EP-09-R-0023						
	Awarded 12/07/2012						
	Small						
	\$2,500,000						
						<b>SUMMARY:</b>	EN-DG
						Completion Date, including options:	<b>12/6/2017</b>
						Dollars Remaining:	<b>\$1,948,929.33</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-13-D-0001</b>	<b>Gestra-Stanley Consultants, Inc. JV</b>						
	West Palm Beach, FL	Base Year =	2/7/2013 to 2/6/2014	2	\$1,461,073.83	146%	Total Earnings = \$1,601,973.80
	A-E Svcs for Indefinite Delivery Contract for Multi-Discipline Miscellaneous Civil Works Design and Other Architect-Engineer Services Within the Florida Boundaries of the Jacksonville District, Puerto Rico, and the U.S. Virgin Islands	1st Option =	2/7/2014 to 2/6/2015	1	\$278,223.89	174%	FY 14 Earnings = \$1,037,977.05
		2nd Option =		0	\$0.00		FY 14 Payments = \$1,030,152.52
		3rd Option =		0	\$0.00		% work complete = 92%
		4th Option =		0	\$0.00		
		Total =		3	\$1,739,297.72		
	W912EP-11-R-0019						
	Awarded 02/07/2013						
	8(a)						
	\$5,000,000						
						<b>SUMMARY:</b>	EN-D
						Completion Date, including options:	<b>2/6/2018</b>
						Dollars Remaining:	<b>\$3,260,702.28</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-12-D-0006</b>	<b>Whidden Surveying and Mapping, Inc.</b>						
	West Palm Beach, FL	Base Year =	6/18/2012 to 6/17/2013	5	\$1,283,527.99	257%	Total Earnings = \$1,430,321.27
	A-E Svcs for Topographic and Hydrographic Surveying & Mapping Services to Support the Jacksonville District and the South Atlantic Division, U.S. Army Corps of Engineers	1st Option =	6/18/2013 to 6/17/2014	8	\$588,216.79	187%	FY 14 Earnings = \$790,954.74
		2nd Option =	6/18/2014 to 6/17/2015	0	(\$78,144.94)	120%	FY 14 Payments = \$772,203.63
		3rd Option =		0	\$0.00		% work complete = 80%
		4th Option =		0	\$0.00		
		Total =		13	\$1,793,599.84		
	W912EP-09-R-0024						
	Awarded 06/18/2012						
	Small						
	\$2,500,000						
						<b>SUMMARY:</b>	EN-DG
						Completion Date, including options:	<b>6/17/2017</b>
						Dollars Remaining:	<b>\$706,400.16</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-12-D-0001</b>	<b>Degrove Surveyors, Inc.</b>	Base Year =	1/10/2012 to 1/9/2013	9	\$1,054,887.40	211%	Total Earnings = \$1,770,278.61
	Jacksonville, FL	1st Option =	1/10/2013 to 1/9/2014	17	\$972,191.89	203%	FY 14 Earnings = \$927,032.43
	A-E Svcs for Topographic and Hydrographic Surveying & Mapping Services to Support the Jacksonville District and the South Atlantic Division, U.S. Army Corps of Engineers	2nd Option =	1/4/2014 to 1/03/2015	6	\$231,079.51	226%	FY 14 Payments = \$926,841.37
		3rd Option =		0	\$0.00		% work complete = 78%
		4th Option =		0	\$0.00		
		Total =		32	\$2,258,158.80		
	W912EP-09-R-0024						
	Awarded 01/10/2012						
	Small						
	\$2,500,000						
						<b>SUMMARY:</b>	EN-DG
						Completion Date, including options:	<b>1/8/2017</b>
						Dollars Remaining:	<b>\$241,841.20</b>

		<u>CONTRACT PERIOD</u>		<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-11-D-0010</b>	<b>EAC Consulting, Inc.</b>	Base Year =	3/30/2011 to 3/31/2012	1	\$436,842.03	44%	Total Earnings = \$456,362.66
	Miami, FL	1st Option =	4/1/2012 to 3/31/2013	0	\$20,851.55	23%	FY 14 Earnings = \$231,104.95
	A-E Svcs for A-E Services for Multi-Discipline Miscellaneous Civil Works Design and Other Architectural-Engineering Services for Modified Water Deliveries to Everglades National Park	2nd Option =	4/1/2013 to 3/31/2014	0	\$0.00	23%	FY 14 Payments = \$207,994.44
		3rd Option =	4/1/2014 to 3/31/2015	0	\$0.00	23%	% work complete = 100%
		4th Option =		0	\$0.00		
		Total =		1	\$457,693.58		
	W912EP-10-R-0050						
	Awarded 03/30/2011						
	Unrestricted						
	\$5,000,000						
						<b>SUMMARY:</b>	EN-D
						Completion Date, including options:	<b>3/28/2016</b>
						Dollars Remaining:	<b>\$4,542,306.42</b>

		<u>CONTRACT PERIOD</u>			<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-11-D-0003</b>	<b>Universal Engineering Sciences, Inc.</b>							
	Jacksonville, FL	Base Year =	1/13/2011 to 1/12/2012	20	\$893,077.50	74%	Total Earnings =	\$852,938.04
	A-E Svcs for A-E Services for Core Drilling and Laboratory Testing within the Florida Boundaries of the Jacksonville District	1st Option =	1/13/2012 to 1/12/2013	6	(\$59,163.71)	35%	FY 14 Earnings =	\$20,036.85
		2nd Option =	NA	0	\$0.00		FY 14 Payments =	\$26,656.85
		3rd Option =	NA	0	\$0.00		% work complete =	102%
		4th Option =	NA	0	\$0.00			
		Total =		26	\$833,913.79			
	W912EP-08-R-0027							
	Awarded 01/13/2011						<b>SUMMARY:</b> EN-G	
	Unrestricted						Completion Date, including options:	<b>Expired</b>
	\$3,000,000/year w/1 options						Dollars Remaining:	<b>\$0.00</b>

		<u>CONTRACT PERIOD</u>			<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-11-D-0002</b>	<b>AMEC Environment &amp; Infrastructure, Inc.</b>							
	Jacksonville, FL	Base Year =	11/19/2010 to 11/18/2011	19	\$1,195,502.24	100%	Total Earnings =	\$3,168,632.96
	A-E Svcs for A-E Services for Core Drilling and Laboratory Testing within the Florida Boundaries of the Jacksonville District	1st Option =	11/19/2011 to 11/18/2012	26	\$816,046.10	84%	FY 14 Earnings =	\$508,245.52
		2nd Option =	11/19/2012 to 11/18/2013	26	\$975,006.43	83%	FY 14 Payments =	\$641,514.47
		3rd Option =	11/19/2013 to 11/18/2014	36	\$340,070.10	69%	% work complete =	95%
		4th Option =		0	\$0.00			
		Total =		107	\$3,326,624.87			
	W912EP-08-R-0027							
	Awarded 11/19/2010						<b>SUMMARY:</b> EN-G	
	Unrestricted						Completion Date, including options:	<b>11/18/2015</b>
	\$1,200,000/year w/4 options						Dollars Remaining:	<b>\$2,673,375.13</b>

		<u>CONTRACT PERIOD</u>			<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-10-D-0017</b>	<b>HDR Engineering, Inc.</b>							
	West Palm Beach, FL	Base Year =	8/2/2010 to 8/1/2011	2	\$860,825.82	54%	Total Earnings =	\$4,540,086.09
	A-E Svcs for Multi-Discipline Miscellaneous Civil Works Design And Other Architectural-Engineering Services for C-44 Reservoir and Stormwater Treatment Area (STA) Project, Martin County, Florida	1st Option =	8/2/2011 to 8/1/2012	1	\$638,470.21	47%	FY 14 Earnings =	\$937,634.44
		2nd Option =	8/2/2012 to 8/1/2013	1	\$3,474,486.82	104%	FY 14 Payments =	\$843,870.99
		3rd Option =	8/2/2013 to 8/1/2014	0	\$365,803.67	83%	% work complete =	85%
		4th Option =	8/2/2014 to 8/1/2015	0	\$0.00	67%		
			Total =	4	\$5,339,586.52			
	W912EP-10-R-0020							
	Awarded 08/02/2010						<b>SUMMARY:</b> EN-D	
	Unrestricted						Completion Date, including options:	<b>8/1/2015</b>
	\$1,600,000/year w/4 options						Dollars Remaining:	<b>\$2,660,413.48</b>

		<u>CONTRACT PERIOD</u>			<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-10-D-0016</b>	<b>Parsons Government Services Inc.</b>							
	Pasadena, CA	Base Year =	8/4/2010 to 8/3/2011	3	\$2,062,932.65	188%	Total Earnings =	\$4,513,255.29
	A-E Svcs for A-E Services for Multi-Discipline Miscellaneous Civil Works Design and Other Architectural-Engineering Services for the Picayune Strand Restoration Project, Collier County, Florida	1st Option =	8/4/2011 to 8/3/2012	0	\$1,565,573.76	165%	FY 14 Earnings =	\$1,023,344.29
		2nd Option =	8/4/2012 to 8/3/2013	0	\$1,150,428.87	145%	FY 14 Payments =	\$924,120.89
		3rd Option =	8/4/2013 to 8/3/2014	0	\$669,243.29	124%	% work complete =	83%
		4th Option =	8/4/2014 to 8/3/2015	0	\$0.00	99%		
			Total =	3	\$5,448,178.57			
	W912EP-10-R-0019							
	Awarded 08/04/2010						<b>SUMMARY:</b> EN-D	
	Unrestricted						Completion Date, including options:	<b>8/3/2015</b>
	\$1,100,000/year w/4 options						Dollars Remaining:	<b>\$51,821.43</b>

		<u>CONTRACT PERIOD</u>			<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-10-D-0011</b>	<b>Taylor Engineering, Inc.</b>	Base Year =	5/3/2010 to 5/2/2011	1	\$54,013.93	5%	Total Earnings =	\$2,446,934.67
	Jacksonville, FL	1st Option =	5/4/2011 to 5/3/2012	3	\$793,849.08	42%	FY 14 Earnings =	\$906,800.26
	A-E Svcs for Water Resource Engineering for Civil Works Projects Mainly within the boundaries of the Jacksonville District	2nd Option =	5/4/2012 to 5/3/2013	1	\$574,404.83	47%	FY 14 Payments =	\$1,012,656.16
		3rd Option =	5/4/2013 to 5/3/2014	3	\$1,460,784.86	72%	% work complete =	85%
		4th Option =	5/1/2014 to 4/30/15	0	\$6,436.21	58%		
		Total =		8	\$2,889,488.91			
	W912EP-09-R-0011							
	Awarded 05/03/2010						<b>SUMMARY:</b> EN-W	
	Unrestricted						Completion Date, including options:	<b>5/2/2015</b>
	\$1,000,000/year w/4 options						Dollars Remaining:	<b>\$2,110,511.09</b>

		<u>CONTRACT PERIOD</u>			<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-10-D-0010</b>	<b>CDM Federal Programs Corporation</b>	Base Year =	4/12/2010 to 4/11/2011	2	\$315,969.46	32%	Total Earnings =	\$1,940,736.68
	Jacksonville, FL	1st Option =	4/12/2011 to 4/11/2012	1	\$318,049.26	32%	FY 14 Earnings =	\$1,491,085.06
	A-E Svcs for Water Resource Engineering for Civil Works Projects Mainly within the boundaries of the Jacksonville District	2nd Option =	4/12/2012 to 4/11/2013	0	(\$1,580.50)	21%	FY 14 Payments =	\$1,341,976.53
		3rd Option =	4/12/2013 to 4/11/2014	0	\$0.00	16%	% work complete =	77%
		4th Option =	4/12/2014 to 4/11/2015	3	\$1,890,601.73	50%		
		Total =		6	\$2,523,039.95			
	W912EP-09-R-0011							
	Awarded 04/12/2010						<b>SUMMARY:</b> EN-W	
	Unrestricted						Completion Date, including options:	<b>4/11/2015</b>
	\$1,000,000/year w/4 options						Dollars Remaining:	<b>\$2,476,960.05</b>

		<u>CONTRACT PERIOD</u>			<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-09-D-0007</b>	<b>HNTB Corporation</b>							
	Kansas City, MO	Base Year =	3/26/2009 to 3/25/2010	3	\$1,345,556.80	135%	Total Earnings =	\$1,354,050.95
	A-E Svcs for Multi-Discipline Miscellaneous Civil Works Design and Other Architectural-Engineering Services for FL, PR, USVI and the Car bbean Area	1st Option =	3/26/2010 to 3/25/2011	0	\$124,778.40	74%	FY 14 Earnings =	\$0.00
		2nd Option =	3/26/2011 to 3/25/2012	2	\$1,007,587.61	83%	FY 14 Payments =	\$0.00
		Total =		5	\$2,477,922.81		% work complete =	55%
	W912EP-07-R-0009							
	Awarded 03/26/2009							
	Unrestricted							
	\$1,000,000/year w/2 options							
							<b>SUMMARY:</b> EN-D	
							Completion Date, including options:	<b>Expired</b>
							Dollars Remaining:	<b>\$522,077.19</b>

		<u>CONTRACT PERIOD</u>			<u>TASK ORDERS</u>		<u>USAGE</u> (Cumulative)	
<b>W912EP-06-D-0008</b>	<b>EAC Consulting Inc.</b>							
	Miami, FL	Base Year =	1/18/2006 to 1/17/2007	0	\$0.00	0%	Total Earnings =	\$4,633,672.58
	A-E Svcs for Multi-Discipline Miscellaneous Civil Works Design and Architectural Engineering Services for Florida, Puerto Rico, U.S. Virgin Islands and the Car bbean Area	1st Option =	1/18/2007 to 1/17/2008	1	\$1,670,109.00	84%	FY 14 Earnings =	\$89,612.83
		2nd Option =	7/27/2007 to 7/26/2008	1	\$1,270,570.00	98%	FY 14 Payments =	\$174,082.02
		3rd Option =	7/27/2008 to 7/26/2009	2	\$1,720,955.71	117%	% work complete =	100%
		4th Option =	7/27/2009 to 7/26/2010	1	(\$27,962.15)	93%		
		Total =		5	\$4,633,672.56			
	W912EP-04-R-0025							
	Awarded 01/18/2006							
	8(a)							
	\$1,000,000/year w/4 options							
							<b>SUMMARY:</b> EN-D	
							Completion Date, including options:	<b>Expired</b>
							Dollars Remaining:	<b>\$366,327.44</b>

		<u>CONTRACT PERIOD</u>			<u>TASK ORDERS</u>	<u>USAGE</u> (Cumulative)			
<b>W912EP-05-D-0012</b>	<b>URS Group Inc</b> Tampa, FL A-E Svcs for Multi-Discipline Miscellaneous Civil Works and Engineering Services for Florida, Puerto Rico, the US Virgin Islands and the Caribbean Sea	Base Year =	9/30/2005 to 9/29/2006	5	\$408,568.11	41%	Total Earnings =	\$1,024,537.88	
		1st Option =	9/30/2006 to 9/29/2007	0	\$0.00	20%	FY 14 Earnings =	\$18,224.90	
		2nd Option =	9/30/2007 to 9/29/2008	2	\$702,178.09	48%	FY 14 Payments =	\$16,402.41	
		Total =		7	\$1,110,746.20		% work complete =	92%	
							<b>SUMMARY:</b>	EN-D	
W912EP-04-R-0018 Awarded 09/30/2005 Unrestricted \$1,000,000/year w/2 options							Completion Date, including options:		<b>Expired</b>
							Dollars Remaining:		<b>\$1,889,253.80</b>

**FIRM FIXED PRICE CONTRACTS**

<b>W912EP-10-C-0013</b>	<b>CMA Architects &amp; Engineers LLP</b> Guaynabo, PR A-E Svcs for Rio de la Plata Phase 1 Flood Damage Reduction Contract 1A Design	Total Contract Amount =			\$1,049,594.53		Total Earnings =	\$1,010,598.06
							FY 14 Earnings =	\$104,501.96
							FY 14 Payments =	\$94,051.77
							% work complete =	96%

**FIRM FIXED PRICE CONTRACTS**

<b>W912EP-14-C-0010</b>	<b>Tatro Hinds Advanced Concrete Engineering</b> Walla Walla, WA A-E Services for Solicitation Sole Source Contract for Project Geotechnical and Concrete Materials Completion Report for Portuques Dam	Total Contract Amount =			\$155,615.75	100%	Total Earnings =	\$28,144.25
							FY 14 Earnings =	\$28,144.25
							FY 14 Payments =	\$25,329.82
							% work complete =	18%