

STATUS REPORT -- ACTIVE NEGOTIATED A-E AND PROFESSIONAL SERVICE CONTRACTS
INDEFINITE DELIVERY TYPE CONTRACTS

DATE: 7/7/2015

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>		
W912EP-15-D-0005	Black & Veatch				
	Mobile, AL	Base Year = 5/26/2015 to 5/25/2016	\$10,000.00	Total Payments to Date:	\$0.00
	A-E Svcs for IDIQ for Multi-Discipline Misc. Civil Works Design and Other AE Services within the Florida Boundaries of the Jacksonville District				
		1st Option =	\$0.00	Estimated Earnings:	\$0.00
		2nd Option =	\$0.00		
		3rd Option =	\$0.00	% work complete =	0%
		4th Option =	\$0.00		
		Total Awarded to Date =	\$10,000.00		
	W912EP-12-R-0001				
	Awarded 08/11/2014			EN-D	
	Unrestricted		Completion Date, including options:	5/24/2020	
	\$5,000,000		Dollars Remaining:	\$4,990,000.00	

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>		
W912EP-14-D-0004	Baker Klein Engineering, P.L.				
	Jacksonville, FL	Base Year = 8/11/2014 to 8/10/2015	\$242,937.46	Total Payments to Date:	\$104,212.21
	A-E Svcs for IDC for Multi-Discipline Misc. Civil				
		1st Option =	\$0.00	Estimated Earnings:	\$114,633.43
		2nd Option =	\$0.00		
		3rd Option =	\$0.00	% work complete =	43%
		4th Option =	\$0.00		
		Total Awarded to Date =	\$242,937.46		
	W912EP-11-R-0019				
	Awarded 08/11/2014			EN-D	
	8(a)		Completion Date, including options:	8/10/2019	
	\$5,000,000		Dollars Remaining:	\$4,757,062.54	

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>		
W912EP-14-D-0002	Challenge Engineering & Testing Inc.				
	Mobile, AL	Base Year = 3/17/2014 to 3/16/2015	\$251,286.65	Total Payments to Date:	\$159,048.00
	A-E Svcs for AE Services for Core Drilling and				
		1st Option = 3/17/2015 to 3/16/2016	\$183,060.88	Estimated Earnings:	\$174,952.80
		2nd Option =	\$0.00		
		3rd Option =	\$0.00	% work complete =	37%
		4th Option =	\$0.00		
		Total Awarded to Date =	\$434,347.53		
	W912EP-11-R-0028				
	Awarded 08/11/2014			EN-G	
	Small		Completion Date, including options:	3/16/2019	
	\$5,000,000		Dollars Remaining:	\$4,565,652.47	

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>		
W912EP-14-D-0001	Stanley Consultants, Inc.				
	West Palm Beach, FL	Base Year = 2/25/2014 to 2/24/2015	\$16,450.01	Total Payments to Date:	\$0.00
	A-E Svcs for IDIQ for Multi-Discipline Misc. Civil				
		1st Option = 2/25/2015 to 2/24/2016	\$0.00	Estimated Earnings:	\$0.00
		2nd Option =	\$0.00		
		3rd Option =	\$0.00	% work complete =	0%
		4th Option =	\$0.00		
		Total Awarded to Date =	\$16,450.01		
	W912EP-12-R-0001				
	Awarded 08/11/2014			EN-D	
	Unrestricted		Completion Date, including options:	2/24/2019	
	\$5,000,000		Dollars Remaining:	\$4,983,549.99	

STATUS REPORT -- ACTIVE NEGOTIATED A-E AND PROFESSIONAL SERVICE CONTRACTS
INDEFINITE DELIVERY TYPE CONTRACTS

DATE: 7/7/2015

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>		
W912EP-13-D-0027	RLDA Surveying & Mapping San Juan, PR A-E Svcs for IDC for Topographic and	Base Year = 9/17/2013 to 9/16/2014 1st Option = 9/17/2014 to 9/16/2015 2nd Option = 3rd Option = 4th Option =	\$738,018.32 \$269,493.57 \$0.00 \$0.00 \$0.00	Total Payments to Date: Estimated Earnings: % work complete =	\$759,582.70 \$835,540.97 75%
W912EP-R-0007 Awarded 08/11/2014 Small \$2,500,000		Total Awarded to Date =	\$1,007,511.89	EN-DG Completion Date, including options: Dollars Remaining:	9/16/2018 \$1,492,488.11

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>		
W912EP-13-D-0017	The Atlantic Group, LLC Huntsville, AL A-E Svcs for AE Services for Remote Sensing,	Base Year = 5/29/2013 to 5/28/2014 1st Option = 5/29/2014 to 5/28/2015 2nd Option = 5/29/2015 to 5/28/2016 3rd Option = 4th Option =	\$772,350.09 \$0.00 \$267,788.79 \$0.00 \$0.00	Total Payments to Date: Estimated Earnings: % work complete =	\$845,476.15 \$930,023.77 81%
W912EP-09-R-0023 Awarded 08/11/2014 Small \$2,500,000		Total Awarded to Date =	\$1,040,138.88	EN-DG Completion Date, including options: Dollars Remaining:	5/28/2018 \$1,459,861.12

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>		
W912EP-13-D-0002	Metro Engineering & Surveying Co, Inc. Hampton, GA A-E Svcs for AE Services for Remote Sensing, Mapping, and Surveying Services to Support SAJ and SAD, USACE.	Base Year = 12/7/2012 to 12/6/2013 1st Option = 12/7/2013 to 12/6/2014 2nd Option = 12/7/2014 to 12/6/2015 3rd Option = 4th Option =	\$395,745.64 \$528,748.08 \$534,379.21 \$0.00 \$0.00	Total Payments to Date: Estimated Earnings: % work complete =	\$582,418.58 \$640,660.44 40%
W912EP-09-R-0023 Awarded 08/11/2014 Small \$2,500,000		Total Awarded to Date =	\$1,458,872.93	EN-DG Completion Date, including options: Dollars Remaining:	12/6/2017 \$1,041,127.07

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>		
W912EP-13-D-0001	GESTRA-Stanley Consultants, Inc, JV West Palm Beach, FL A-E Svcs for IDC for Multi-Discipline Misc Civil Works Design and Other AE Services within the Florida Boundaries of the Jacksonville District, PR, and USVI	Base Year = 2/7/2013 to 2/6/2014 1st Option = 2/7/2014 to 2/6/2015 2nd Option = 2/7/2015 to 2/6/2016 3rd Option = 4th Option =	\$1,461,073.83 \$367,078.72 \$160,899.72 \$0.00 \$0.00	Total Payments to Date: Estimated Earnings: % work complete =	\$1,674,418.36 \$1,841,860.20 84%
W912EP-11-R-0019 Awarded 08/11/2014 8(a) \$5,000,000		Total Awarded to Date =	\$1,989,052.27	EN-D Completion Date, including options: Dollars Remaining:	2/6/2018 \$3,010,947.73

STATUS REPORT -- ACTIVE NEGOTIATED A-E AND PROFESSIONAL SERVICE CONTRACTS
INDEFINITE DELIVERY TYPE CONTRACTS

DATE: 7/7/2015

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>		
W912EP-12-D-0006	Whidden Surveying and Mapping, Inc.				
	West Palm Beach, FL	Base Year =	6/18/2012 to 6/17/2013	\$1,232,762.14	Total Payments to Date: \$1,688,821.17
	A-E Svcs for Topographic and Hydrographic Surveying & Mapping Services to Support SAJ and SAD, USACE	1st Option =	6/18/2013 to 6/17/2014	\$654,532.54	Estimated Earnings: \$1,857,703.29
		2nd Option =	6/18/2014 to 6/17/2015	\$62,229.34	
		3rd Option =	6/18/2015 to 6/17/2016	\$412,989.71	% work complete = 71%
		4th Option =	\$0.00		
		Total Awarded to Date =	\$2,362,513.73		
W912EP-09-R-0024	Awarded 08/11/2014			EN-DG	
Small			Completion Date, including options:		6/17/2017
\$2,500,000			Dollars Remaining:		\$137,486.27

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>		
W912EP-12-D-0001	Degrove Surveyors, Inc				
	Jacksonville, FL	Base Year =	1/10/2012 to 1/19/2013	\$1,088,208.72	Total Payments to Date: \$2,105,253.98
	A-E Svcs for AE Services for Topographic and	1st Option =	1/10/2013 to 1/19/2014	\$972,191.89	Estimated Earnings: \$2,315,779.38
		2nd Option =	1/10/2014 to 1/19/2015	\$218,209.62	
		3rd Option =	1/10/2015 to 1/19/2016	\$202,315.29	% work complete = 85%
		4th Option =	\$0.00		
		Total Awarded to Date =	\$2,480,925.52		
W912EP-09-R-0024	Awarded 08/11/2014			EN_DG	
Small			Completion Date, including options:		1/8/2017
\$2,500,000			Dollars Remaining:		\$19,074.48

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>		
W912EP-11-D-0010	EAC Consulting, Inc				
	Miami, FL	Base Year =	3/30/2011 to 3/29/2012	\$436,842.03	Total Payments to Date: \$474,676.58
	A-E Svcs for AE Services for Multi-Discipline Misc.	1st Option =	3/30/2012 to 3/29/2013	\$20,851.55	Estimated Earnings: \$474,676.58
		2nd Option =	3/30/2013 to 3/29/2014	\$0.00	
		3rd Option =	3/30/2014 to 3/29/2015	\$16,983.00	% work complete = 100%
		4th Option =	3/30/2015 to 3/29/2016	\$0.00	
		Total Awarded to Date =	\$474,676.58		
W912EP-10-R-0050	Awarded 08/11/2014			EN-D	
Unrestricted			Completion Date, including options:		3/28/2016
\$5,000,000			Dollars Remaining:		\$4,525,323.42

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>		
W912EP-11-D-0003	Universal Engineering Sciences, Inc.				
	Jacksonville, FL	Base Year =	1/13/2011 to 1/12/2012	\$885,401.10	Total Payments to Date: \$833,913.79
	A-E Svcs for AE Services for Core Drilling and	1st Option =	1/13/2012 to 1/13/2013	(\$51,487.31)	Estimated Earnings: \$833,913.79
		2nd Option =		\$0.00	
		3rd Option =		\$0.00	% work complete = 100%
		4th Option =	\$0.00		
		Total Awarded to Date =	\$833,913.79		
W912EP-08-R-0027	Awarded 08/11/2014			EN-G	
Unrestricted			Completion Date, including options:		Expired
\$6,000,000			Dollars Remaining:		\$5,166,086.21

STATUS REPORT -- ACTIVE NEGOTIATED A-E AND PROFESSIONAL SERVICE CONTRACTS
INDEFINITE DELIVERY TYPE CONTRACTS

DATE: 7/7/2015

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>	
W912EP-11-D-0002	AMEC Foster Wheeler Jacksonville, FL A-E Svcs for AE Services for Core Drilling and	Base Year = 11/19/2010 to 11/18/2011 1st Option = 11/19/2011 to 11/18/2012 2nd Option = 11/19/2012 to 11/18/2013 3rd Option = 11/19/2013 to 11/18/2014 4th Option = 11/19/2014 to 11/18/2015 Total Awarded to Date =	\$1,209,931.13 \$485,716.18 \$823,766.35 \$422,388.77 \$754,926.94 \$3,696,729.37	Total Payments to Date: \$3,489,061.06 Estimated Earnings: \$3,696,729.37 % work complete = 94%
W912EP-08-R-0027 Awarded 08/11/2014 Unrestricted \$6,000,000		EN-G Completion Date, including options: 11/18/2015 Dollars Remaining: \$2,303,270.63		

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>	
W912EP-10-D-0017	HDR Engineering, Inc West Palm Beach, FL A-E Svcs for Multi-Discipline Misc Civil Works	Base Year = 8/2/2010 to 8/1/2011 1st Option = 8/2/2011 to 8/1/2012 2nd Option = 8/2/2012 to 8/1/2013 3rd Option = 8/2/2013 to 8/1/2014 4th Option = 8/2/2014 to 8/1/2015 Total Awarded to Date =	\$860,825.82 \$638,470.21 \$3,474,486.82 \$365,803.67 \$169,392.54 \$5,508,979.06	Total Payments to Date: \$4,607,404.28 Estimated Earnings: \$5,068,144.71 % work complete = 84%
W912EP-10-R-0020 Awarded 08/11/2014 Unrestricted \$8,000,000		EN-D Completion Date, including options: 8/1/2015 Dollars Remaining: \$2,491,020.94		

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>	
W912EP-10-D-0016	Parsons Government Services, Inc Pasadena, CA A-E Svcs for AE Services for Multi-Discipline Misc	Base Year = 8/4/2010 to 8/3/2011 1st Option = 8/4/2011 to 8/3/2012 2nd Option = 8/4/2012 to 8/3/2013 3rd Option = 8/4/2013 to 8/3/2014 4th Option = 8/4/2014 to 8/3/2015 Total Awarded to Date =	\$1,941,749.42 \$1,686,756.99 \$1,150,428.87 \$669,243.29 \$25,850.88 \$5,474,029.45	Total Payments to Date: \$4,622,239.99 Estimated Earnings: \$5,084,463.99 % work complete = 84%
W912EP-10-R-0019 Awarded 08/11/2014 Unrestricted \$5,500,000		EN-D Completion Date, including options: 8/3/2015 Dollars Remaining: \$25,970.55		

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>	
W912EP-10-D-0011	Taylor Engineering, Inc Jacksonville, FL A-E Svcs for Water Resource Engineering For Civil Work Projects, Mainly Within the Boundaries of the Jacksonville District	Base Year = 5/3/2010 to 5/2/2011 1st Option = 5/3/2011 to 5/2/2012 2nd Option = 5/3/2012 to 5/2/2013 3rd Option = 5/3/2013 to 5/2/2014 4th Option = 5/3/2014 to 5/2/2015 Total Awarded to Date =	\$54,013.93 \$793,849.08 \$574,404.83 \$1,460,784.86 \$1,118,673.83 \$4,001,726.53	Total Payments to Date: \$2,884,878.50 Estimated Earnings: \$3,173,366.35 % work complete = 72%
W912EP-069-R-0011 Awarded 08/11/2014 Unrestricted \$5,000,000		EN-W Completion Date, including options: Expired Dollars Remaining: \$998,273.47		

STATUS REPORT -- ACTIVE NEGOTIATED A-E AND PROFESSIONAL SERVICE CONTRACTS
INDEFINITE DELIVERY TYPE CONTRACTS

DATE: 7/7/2015

		<u>CONTRACT PERIOD</u>	<u>TASK ORDERS</u>	
W912EP-10-D-0010	CDM Federal Programs Corporation			
	Jacksonville, FL	Base Year = 4/12/2010 to 4/10/2011	\$315,969.46	Total Payments to Date: \$2,237,788.23
	A-E Svcs for Water Resource Engineering for Civil Works Projects, Mainly within the Boundaries of the Jacksonville District	1st Option = 4/12/2011 to 4/10/2012	\$318,049.26	Estimated Earnings: \$2,461,567.05
		2nd Option = 4/12/2012 to 4/10/2013	(\$1,580.50)	
		3rd Option = 4/12/2013 to 4/10/2014	\$1,851,357.20	% work complete = 71%
		4th Option = 4/12/2014 to 4/10/2015	\$648,985.44	
		Total Awarded to Date = \$3,132,780.86		
W912EP-09-R-0011	Awarded 08/11/2014		EN_W	
unrestricted		Completion Date, including options:		Expired
\$5,000,000		Dollars Remaining:		\$1,867,219.14

FIRM FIXED PRICE CONTRACTS

W912EP-10-C-0013	CMA Architects & Engineers, LLP			Expiration Date: 6/2/2015
	Guaynabo, PR	Total Contract Amount =	\$1,073,375.44	Total Payments to Date: \$995,956.23
	A-E Svcs for Rio De La Plata Phase 1 Flood Damage Reduction Contract 1A Design			% work complete = 93%

FIRM FIXED PRICE CONTRACTS

W912EP-14-C-0010	Tatro Hinds Advanced Concrete			Expiration Date: 5/18/2015
	Walla Walla, WA	Total Contract Amount =	\$165,399.99	Total Payments to Date: \$148,859.99
	A-E Svcs for AE Services for Project Geotechnical and Concrete Materials Completion Report for Portugues Dam			% work complete = 90%