## S-356 Pump Test Update

 REC, CatEx and Test Authorization Complete





## 8.5 SMA: S-357N Schedule

BCOE Certification 27 Jan

Contract Advertised 06 Feb

Contract Awarded 06 Apr

Construction Physically Complete 30 Jan





## S-355s Update

- RAI responses with signed cover letter submitted to FDEP on 18 Nov
- Expect response within 30 days (RAI or acceptance)



