

FACT SHEET
Brevard County, FL
 Construction(C)
 Congressional District: 8

1. DESCRIPTION

Brevard County is located on the east coast of Florida at the approximate midpoint of the peninsula. The authorized project has been divided into three segments: North Reach, South Reach and Mid Reach. The North Reach consists of restoration of 9.4 miles of shoreline extending from the south jetty at Canaveral Harbor to the northern limit of Patrick Air Force Base (PAFB). The South Reach consists of restoration of 3.4 miles of shoreline and is bounded by PAFB to the north and Spessard Holland Park to the south. This section was originally 10.5 miles long, but 7.8 miles were excluded because of near shore hard grounds. A General Reevaluation Report (GRR), which evaluated the 7.8 miles excluded from the original report, was recently completed and approved which is now referenced as the Mid Reach. This segment was conditionally authorized by WRDA 2000 Section 418 and WRDA 2007 Section 3045. The 4.5 miles of PAFB shoreline have been excluded from the project upon their request.

2. FUNDING

Estimated Total Cost	\$866,086,000
Estimated Federal Cost	\$482,192,000
Allocation thru FY16	\$53,503,274
Carry In from FY16 to FY17	\$87,723.61
Allocation for FY17	\$0
President's Budget FY18	\$TBD

3. SPONSOR

Brevard County Board of County Commissioners
 2725 Judge Fran Jamieson Way
 Viera, Florida 32940

4. STATUS

North and South Reaches – Construction of the FCCE project (post-Sandy) was completed on schedule in April 2014. Approximately, 1.66 million cubic yards of beach fill material was placed along 13.6 miles of shoreline. The next nourishment cycle is scheduled for FY2020.

Mid-Reach – The General Reevaluation Report (GRR) was approved by the ASA (CW) in September 2014. The Pre-construction, Engineering, and Design (PED) agreement was executed in October 2014. Before the initial nourishment can be completed for Mid Reach, the mitigation feature must be completed. The mitigation for the nearshore hard bottom areas includes construction of an artificial reef out of geomatic material. The mitigation contract was awarded in September 2016. The period of performance is from April 2017 to August 2018 as the contractor may only work in the summer months from May to August.



Brevard County Shore Protection Project (SPP)



*Atlantic
Ocean*

**NORTH
REACH**

MID REACH

SOUTH REACH