



DOLPHIN ST. ACCESS

BEACH FILL PIPELINE

NEW YORK AVE

MARCH 7-13

ATLANTIC OCEAN

KENTUCKY AVE

MARCH 14-20

BEACH ACCESS 13

MARCH 21-27

SADLER RD

**LEGEND:**

	START/ END OF LIMITS OF PROJECT
	MONUMENT/ SECTION LINES
	BEACH PROPOSED TO BE CONSTRUCTED
	CURRENT BEACH CONSTRUCTION
	BEACH CONSTRUCTION COMPLETED
	DESIGNATED CONSTRUCTION ACCESS CURRENTLY IN USE/ APPROVED ACCESS



U.S. NAVAL STATION KINGS BAY  
 MAINTENANCE DREDGING ENTRANCE CHANNEL  
 CUT 1N THROUGH RANGE E  
 49, 45, AND 44 FOOT PROJECT

THE DUTRA GROUP  
 2350 KERNER BLVD STE 200  
 SAN RAFAEL, CA 94901  
<http://www.dutragroup.com>

**PROGRESS KEY MAP**

Updated weekly  
 Last Updated: 2017-01-17