

Cut	Cross Street	Utility	Type Utility Crossing	Compliance Status	Existing Depth	New Depth	DEP WQC STATUS
Cut 27/28 Intersection	Appears S of NW 17th Ave	AT&T Broadband	Comm. Cable	Existing In Compliance	30 ~ 35 Ft Depth		
Cut 5	Miami Ave	AT&T Broadband	Comm. Cable	Existing In Compliance	30 ~ 35 Ft Depth		
Cut 13	SW 2nd Ave	AT&T Phone	Comm. Cable	New To be in Compliance			
Cut 26	East West Expressway	Bell S	Comm. Cable	1 of 2 Waiting on data anticipate problem that may require removal and replacement DEP WQC in process Will be 1st on list for depth verification			
Cut 26	NW 29th Ave	Bell S	Comm. Cable	1 of 2 Waiting on data anticipate problem that may require removal and replacement DEP WQC in process Will be 1st on list for depth verification			
Cut 26	East West Expressway	Bell S	Comm. Cable		<19.8 ~ 24 Ft Deep		
Cut 15	NW 1st Ave E	Bell S	Comm. Cable	2 of 2 Waiting on data anticipate problem that may require removal and replacement DEP WQC in process Will be 1st on list for depth verification	<17 ~ 20 Ft Deep		
Cut 15	NW 1st Ave W	Bell S	Comm. Cable		<16 ~ 22 Ft Deep		
Cut 12	I-95	Bell S	Comm. Cable	Existing In Compliance	20 ~ 25 Ft Depth		
Cut 5	Miami Ave	Bell S	Comm. Cable	Problem Left Side Inside Fenders - Will not conflict w/dredging. However, relocation to be Scheduled DEP WQC in Process	<18 ~ 20 Ft Deep		
Cut 48	CSX Railway Bridge	CSX RR Bridge	Electric Cable	Existing In Compliance	30 Ft Depth.		

Cut	Cross Street	Utility	Type Utility Crossing	Compliance Status	Existing Depth	New Depth	
Cut 41	27th Ave	FDOT Bridges	Electric Cable	Problem Shallow Depth - Relocate Elec Cable to Deeper Depth Jan 03	Existing @ River Bottom	22 Ft.	DA # 200201369 General Permit (CP) SAJ-14 issued 10 Apr 2002 and valid until March 1, 2006: The project will consist of Relocation of submarine cables at 6 moveable bridge locations along the Miami River
Cut 25	12th Ave Bridge	FDOT Bridges	Electric Cable	Problem Shallow Depth - Relocate Elec Cable to Deeper Depth 20 ft upriver of old crossing Feb 03	Existing @ River Bottom	22 Ft.	
Cut 19	5th St Bridge	FDOT Bridges	Electric Cable	Problem Shallow Depth - Relocate Elec Cable to Deeper Depth Mar 03	Existing @ River Bottom	22 Ft.	
Cut 19	Flagler St Bridge	FDOT Bridges	Electric Cable	Problem Shallow Depth - Relocate Elec Cable to Deeper Depth Dec 03	Existing @ River Bottom	22 Ft.	
Cut 14	SW 1st St Bridge	FDOT Bridges	Electric Cable	Problem Shallow Depth - Relocate Elec Cable to Deeper Depth Apr 03	Existing @ River Bottom	22 Ft.	
Cut 2	Brickell Ave Bridge	FDOT Bridges	Electric Cable	Problem Shallow Depth - Relocate Elec Cable to Deeper Depth May 03	Existing @ River Bottom	22 Ft.	
Cut 10	2nd Ave Bridge	FDOT Bridges	Electric Cable	New Construction - Scheduled Completion Date Jul 03		25 Ft	
Cut 25	NW 11th	FP&L	Electric Cable	Scheduled for Removal	Existing @ River Bottom		DA # 200203520 General Permit (CP) SAJ-14 issued 22 Jul 2002 and valid until March 1, 2006: The project includes Removing FPL Facilities at NW 11th Av (6 cables, 1 cable transit duct).
Cut 14	SW 1st St	FP&L	Electric Cable	Scheduled for Removal	Existing @ River Bottom		DA # 200203520 General Permit (CP) SAJ-14 issued 22 Jul 2002 and valid until March 1, 2006: The project includes Removing FPL Facilities at SW 1st St, (7 cables, 3 cables & anode bed)
Cut 14	Flagler St	FP&L	Electric Cable	New cable to be installed S of Bridge Mar/Apr 03 Wqc issued, need easements - will be in compliance		Dir Bore @ 24 Ft. Depth	
Cut 11	Just Below I-95	FP&L	Electric Cable	Scheduled for Removal	Existing @ River Bottom		DA # 200203518 General Permit (CP) SAJ-14 issued 22 Jul 2002 and valid until March 1, 2006: The project will consist of directional drilling 150 linear ft. of a underground feeder cable consisting of two directional bores (7'-5" conduits and 8-6" condui
Cut 11	I-95	FP&L	Electric Cable	New cable to be installed Mar/Apr 03 -Near 3rd St. & E side of N Bound I-95 DEP WQC issued Waiting on Easements Will be in compliance		Dir Bore @ 24 Ft. Depth	
Cut 10	SW 4th	FP&L	Electric Cable	Scheduled for Removal	Existing @ River Bottom		DA # 200203520 General Permit (CP) SAJ-14 issued 22 Jul 2002 and valid until March 1, 2006: The project includes Removing FPL Facilities at SW 4th St (9-5 " steel pipes)
Cut 5	Miami Ave Bridge	FP&L	Electric Cable	New cable to be installed Aug/Sep 03- DEP WQC needed Verble on Easements Will be in compliance			
Cut 41	27th Ave	Level III	Comm. Cable	Existing In Compliance on W side of 27th Ave	30 ~ 35 ft deep		
Cut 11	I-95 W Side	Level III	Comm. Cable	Existing In Compliance on W side of I-95	28 ~ 40 ft depth		
Cut 8	Metro Rail	Level III	Comm. Cable	Existing In Compliance on W side of Metro Rail Bridge	14-22 Ft Below River Bottom		

Cut	Cross Street	Utility	Type Utility Crossing	Compliance Status	Existing Depth	New Depth	
Cut 25	17th Ave Bridge	Miami Dade Bridges	Electric Cable	Problem Shallow Depth - Relocate Elec Cable to Deeper Depth	Existing @ River Bottom	22 Ft.	
Cut 5	Miami Ave Bridge	Miami Dade Bridges	Electric Cable	Problem Shallow Depth - Relocate Elec Cable to Deeper Depth	Existing @ River Bottom	22 Ft.	
Cut 42	NW 30th Ave & approx NW 21 St..	Miami Dade Water & Sewer	Water Line	30 In Water Line Scheduled for Removal & Replacement at Deeper Depth Will be first for M-D	18.58 Ft Depth		
Cut 42	NW 20th St & NW 29th Ave	Miami Dade Water & Sewer	Sewer Line	20 In Sewer Line Marginally in Compliance	20.96 Ft Depth		
Cut 41	Just N of NW 27th Ave & Approx NW 18 Terr.	Miami Dade Water & Sewer	Water Line	Existing 20 " Water In Compliance	23.3 Ft Depth		
Cut 25	NW 11th Ave & approx NW 8th Terr	Miami Dade Water & Sewer	Water Line	Existing 20" Water Scheduled for Removal & Replacement at Deeper Depth Design Complete Waiting on Easements	Unknown	Min 25 Ft Depth	
Cut 25	NW 11th Ave & approx NW 8th Terr	Miami Dade Water & Sewer	Water Line	Existing 30" Water Scheduled for Removal & Replacement at Deeper Depth Design Complete Waiting on Easements	17.6 Ft Depth	Min 25 Ft Depth	
Cut 15	NW 2nd St & approx NW 5th Ave	Miami Dade Water & Sewer	Sewer Line	Existing 84" Sewer In Compliance	24 Ft Depth		
Cut 15	NW5th Ave & NW 4th St	Miami Dade Water & Sewer	Sewer Line	Existing 48" Sewer In Compliance	21 Ft Depth		
Cut 15	NW5th Ave & NW 4th St	Miami Dade Water & Sewer	Sewer Line	Existing 54" Sewer In Compliance	21.5 Ft Depth		
Cut 13	SW 2nd & approx 4th Ave	Miami Dade Water & Sewer	Water Line	Scheduled for Removal & Replacement at Deeper Depth Relocation design 90 % complete as of Dec 02			
Cut 12	SW 4th St & Approx SW 3rd Ave (Behind Ryan Bldg)	Miami Dade Water & Sewer	Water Line	Existing 42 " Water In Compliance	24 Ft Depth		
Cut 48	CSX Railway Bridge	NUI Gas	Gas Line	Existing In Compliance 36 Ft S.W of RR Bridge Center Line	3 Ft into Rock		
Cut 37	22nd	TECO Gas	Gas Line	Existing marginally in compliance	20Ft 11 In Depth		
Cut 11	I-95	TECO Gas	Gas Line	Existing marginally in compliance Tentatively scheduled for shutdown during dredging	+ or - 18 Ft Depth		