PROJECT MANAGEMENT PLAN FOR THE C-111 PROJECT

	Task Name	Duration (days)	Start	Finish	Predecessors
1	**C-111 PROJECT**	1727	1/21/99	9/1/05	
2	**GRR Supplement/NEPA**	289	12/9/99	1/15/01	
3	C-111 Draft GRR Supplement/NEPA	147	12/9/99	6/29/00	
4	Public Comment	60	6/29/00	8/28/00	3
5	C-111 Final GRR Supplement/NEPA	40	8/29/00	10/23/00	4
6	Submit GRR Supplement/NEPA	0	10/23/00	10/23/00	5
7	Water Quality Certification	60	10/24/00	1/15/01	6
8	CESAD/CECW Aproval of GRR Supplement/NEPA	60	10/24/00	1/15/01	6
9	**Project Cooperation Agreement Amendment**	135	10/24/00	4/30/01	
10	PCA Amendment to HQ	60	10/24/00	1/15/01	6
11	PCA Amendment Approved by HQ	35	1/16/01	3/5/01	10
12	Excute PCA Amendment	40	3/6/01	4/30/01	11
13	**Taylor Slough Bridge**	636	1/21/99	6/27/01	
14	Taylor Slough Bridge Construction	456	1/21/99	10/18/00	
15	Complete O&M Manuals	120	10/19/00	4/4/01	14
16	Complete As Builts	120	10/19/00	4/4/01	14
17	Transfer to SFWMD	60	4/5/01	6/27/01	15,16
18	Fiscal Closeout	60	4/5/01	6/27/01	14,15,16
19	**C-111N/S332 E/C-110 Plug**	870	5/3/02	9/1/05	
20	C-111N/S332E/C-110 Plug Design Documentation Report and Plans and Specs	175	5/3/02	1/2/03	
21	Plans and Specs Approved	10	1/3/03	1/16/03	20
22	Advertise	35	1/17/03	3/6/03	21
23	Award Construction Contract	10	3/7/03	3/20/03	22
24	Construction	460	3/21/03	12/23/04	23
25	Complete O&M Manuals	120	12/24/04	6/9/05	24
26	Complet As Builts	120	12/24/04	6/9/05	24
27	Transfer to SFWMD	60	6/10/05	9/1/05	25,26
28	Fiscal Closeout	60	6/10/05	9/1/05	25,26
29	**L-31W Tieback and Connector Canal S-175 to C111**	770	5/1/01	4/12/04	
30	L-31W Tieback and Connector Canal S-175 to C111 Design Documentation Report and P	175	5/1/01	12/31/01	12
31	Plans and Specs Approved	10	1/1/02	1/14/02	30
32	Advertise	35	1/15/02	3/4/02	31

PROJECT MANAGEMENT PLAN FOR THE C-111 PROJECT (cont'd)

	Task Name	Duration (days)	Start	Finish	Predecessors
33	Complete O&M Manuals	120	12/23/03	6/7/04	44
34	Complet As Builts	120	12/23/03	6/7/04	44
35	Transfer to SFWMD	60	6/8/04	8/30/04	45,46
36	Fiscal Closeout	60	6/8/04	8/30/04	45,46
37	S-332 A and Assoc Canals Design Documentation Report and Plans and Specs	175	11/1/01	7/3/02	
38	Plans and Specs Approved	10	7/4/02	7/17/02	49
39	Advertise	35	7/18/02	9/4/02	50
40	Award Construction Contract	10	9/5/02	9/18/02	51
41	Construction	460	9/19/02	6/23/04	52
42	Complete O&M Manuals	120	6/24/04	12/8/04	53
43	Complet As Builts	120	6/24/04	12/8/04	53
44	Transfer to SFWMD	60	12/9/04	3/2/05	54,55
45	Fiscal Closeout	60	12/9/04	3/2/05	54,55
46	S-332 B and Assoc Canals Design Documentation Report and Plans and Specs	175	5/1/02	12/31/02	
47	Plans and Specs Approved	10	1/1/03	1/14/03	58
48	Advertise	35	1/15/03	3/4/03	59
49	Award Construction Contract	10	3/5/03	3/18/03	60
50	Construction	460	3/19/03	12/21/04	61
51	Complete O&M Manuals	120	12/22/04	6/7/05	62
52	Complet As Builts	120	12/22/04	6/7/05	62
53	Transfer to SFWMD	60	6/8/05	8/30/05	63,64
54	Fiscal Closeout	60	6/8/05	8/30/05	63,64

ID		Task Name	Duration	Start	Finish	Predecessors
1		**MODIFIED WATER DELIVERIES TO EVERGLADES NATIONAL PARK**	**2120 days**	**Thu 11/12/98**	**Tue 12/26/06**	
2		**CONVEYANCE AND SEEPAGE CONTROL FEATURES**	**851 days**	**Mon 1/24/00**	**Mon 4/28/03**	
3		Conveyance and Seepage Control Hydrologic Modeling and Impact Analysis of Alternatives	0 days	Mon 1/24/00	Mon 1/24/00	
4		Restudy Impact Analysis (RECOVER)	20 days	Tue 1/25/00	Mon 2/21/00	3
5		**COE Conveyance Features Design Report (Value Engineering Study)**	**231 days**	**Mon 7/10/00**	**Mon 5/28/01**	
6		**Draft Value Engineering Study/NEPA**	**111 days**	**Mon 7/10/00**	**Mon 12/11/00**	
7		8.5 SMA Decision Made	0 days	Mon 7/10/00	Mon 7/10/00	
8		Draft SEIS Preparation	40 days	Mon 7/10/00	Fri 9/1/00	7
9		Inhouse Review	10 days	Mon 9/4/00	Fri 9/15/00	8
10		Incorporate Inhouse Comments	7 days	Mon 9/18/00	Tue 9/26/00	9
11		Print/Mail DSEIS	5 days	Wed 9/27/00	Tue 10/3/00	10
12		Pub NOA DSEIS in Fed Registrar	9 edays	Tue 10/3/00	Thu 10/12/00	11
13		Public Comment Period DSEIS	60 edays	Thu 10/12/00	Mon 12/11/00	12
14		**Final Value Engineering Study/NEPA**	**120 days**	**Tue 12/12/00**	**Mon 5/28/01**	
15		Final SEIS Preparation	20 days	Tue 12/12/00	Mon 1/8/01	13
16		Inhouse Review of Final SEIS	10 days	Tue 1/9/01	Mon 1/22/01	15
17		Incorporate Inhouse Comments	6 days	Tue 1/23/01	Tue 1/30/01	16
18		Print/Mail FSEIS	5 days	Wed 1/31/01	Tue 2/6/01	17
19		Pub NOA FSEIS in Federal Registrar	9 edays	Tue 2/6/01	Thu 2/15/01	18
20		Public Comment Period FSEIS	60 edays	Thu 2/15/01	Mon 4/16/01	19
21		Response to Public Comments	15 days	Tue 4/17/01	Mon 5/7/01	20
22		Draft ROD and Responses to CESAD	5 days	Tue 5/8/01	Mon 5/14/01	21
23		Sign ROD at CESAD	10 days	Tue 5/15/01	Mon 5/28/01	22
24		Plans and Specifications for S356	260 days	Tue 2/22/00	Fri 2/16/01	4
25		Plans and Specifications for L67A&C and L-29 Weirs	260 days	Tue 5/29/01	Mon 5/27/02	4,14
26		Modification of Water Quality Certification	120 days	Tue 5/28/02	Mon 11/11/02	25

ID		Task Name	Duration	Start	Finish	Predecessors
27		Construction S356	500 days	Mon 2/19/01	Fri 1/17/03	24
28		Construction of L67A&C and L-29 Weirs	120 days	Tue 11/12/02	Mon 4/28/03	25,26
29		**8.5 SQUARE MILE AREA**	**1338 days**	**Thu 11/12/98**	**Fri 12/26/03**	
30		Governing Board Adopt a LPA	0 days	Thu 11/12/98	Thu 11/12/98	
31		SFWMD Submit Letter to Corps with LPA	20 days	Thu 11/12/98	Wed 12/9/98	30
32		SFWMD Withdraw LPA	1 day	Wed 6/23/99	Wed 6/23/99	31
33		Modeling of Alternatives	137 days	Thu 6/24/99	Fri 12/31/99	32
34		Design and Cost Estimates of Alternatives	66 days	Mon 1/3/00	Mon 4/3/00	33
35		Draft GRR/SEIS to SFWMD Governing Board	0 days	Mon 4/3/00	Mon 4/3/00	34
36		Draft GRR/SEIS - NOA in Federal Registrar	0 days	Fri 4/14/00	Fri 4/14/00	35
37		Public Review/SFWMD Selects LPA	45 edays	Fri 4/14/00	Mon 5/29/00	36
38		Final RR/SEIS/PAC- NOA in Federal Registrar	0 days	Fri 7/28/00	Fri 7/28/00	37
39		Public Review of Final RR/SEIS/PAC	30 edays	Fri 7/28/00	Sun 8/27/00	38
40		CECW Compile Responses to Public Review Comments, Append Final SEIS and Approval	25 days	Mon 8/28/00	Fri 9/29/00	39
41		Project Cooperation Agreement with Amendment	40 days	Mon 10/2/00	Fri 11/24/00	40
42		Review and Approval of PCA Amendment	40 days	Mon 11/27/00	Fri 1/19/01	41
43		Execute PCA Amendment	20 days	Mon 1/22/01	Fri 2/16/01	42
44		Design/Construct/Implement LPA	745 days	Mon 2/19/01	Fri 12/26/03	43
45		**TAMIAMI TRAIL MODIFICATIONS (WCA3B TO NE SHARK RIVER SLOUGH CONVEYANCE)**	**1754 days**	**Fri 4/7/00**	**Tue 12/26/06**	
46		**Post Authorization Change Report, GRR and Supplemental NEPA**	**344 days**	**Fri 4/7/00**	**Tue 7/31/01**	
47		**Draft GRR and Supplemental NEPA**	**224 days**	**Fri 4/7/00**	**Tue 2/13/01**	
48		Draft GRR/SEIS Preparation	150 days	Fri 4/7/00	Wed 11/1/00	
49		Inhouse Review	10 days	Thu 11/2/00	Wed 11/15/00	48
50		Incorporate Inhouse Comments	9 days	Thu 11/16/00	Tue 11/28/00	49
51		Print/Mail GRR/ DSEIS	7 days	Wed 11/29/00	Thu 12/7/00	50
52		Pub NOA DSEIS in Fed Registrar	6 days	Fri 12/8/00	Fri 12/15/00	51

ID		Task Name	Duration	Start	Finish	Predecessors
53		Public Comment Period DSEIS	60 edays	Fri 12/15/00	Tue 2/13/01	52
54		**Final GRR and Supplemental NEPA**	**120 days**	**Wed 2/14/01**	**Tue 7/31/01**	
55		Final PAC/GRR/SEIS Preparation	20 days	Wed 2/14/01	Tue 3/13/01	53
56		Inhouse Review	10 days	Wed 3/14/01	Tue 3/27/01	55
57		Incorporate Inhouse Comments	6 days	Wed 3/28/01	Wed 4/4/01	56
58		Print/Mail GRR/FSEIS	5 days	Thu 4/5/01	Wed 4/11/01	57
59		Pub NOA FSEIS in Federal Registrar	9 edays	Wed 4/11/01	Fri 4/20/01	58
60		Public Comment Period FSEIS	60 edays	Fri 4/20/01	Tue 6/19/01	59
61		Response to Public Comments	15 days	Wed 6/20/01	Tue 7/10/01	60
62		Draft ROD and Responses to CESAD	5 days	Wed 7/11/01	Tue 7/17/01	61
63		Sign ROD at CESAD	10 days	Wed 7/18/01	Tue 7/31/01	62
64		HQ Approval of PAC/Congressional Concurrence	30 days	Wed 8/1/01	Tue 9/11/01	63
65		Project Cooperation Agreement with Amendment	20 days	Wed 9/12/01	Tue 10/9/01	64
66		Review and Approval of PCA Amendment	40 days	Wed 10/10/01	Tue 12/4/01	64,65
67		Execute PCA Amendment	20 days	Wed 12/5/01	Tue 1/1/02	66
68		Detailed Design and Plans and Specifications	450 days	Wed 1/2/02	Tue 9/23/03	67
69		Construction of Tamiami Trail Modifications	850 days	Wed 9/24/03	Tue 12/26/06	68
70		LAND ACQUISITION FOR EVERGLADES EXPANSION AREA	545 days	Mon 11/30/98	Thu 12/28/00	
71		**C-111 PROJECT**	**1727 days**	**Thu 1/21/99**	**Thu 9/1/05**	
72		**GRR Supplement/NEPA**	**289 days**	**Thu 12/9/99**	**Mon 1/15/01**	
73		C-111 Draft GRR Supplement/NEPA	147 days	Thu 12/9/99	Thu 6/29/00	
74		Public Comment	60 edays	Thu 6/29/00	Mon 8/28/00	73
75		C-111 Final GRR Supplement/NEPA	40 days	Tue 8/29/00	Mon 10/23/00	74
76		Submit GRR Supplement/NEPA	0 days	Mon 10/23/00	Mon 10/23/00	75
77		Water Quality Certification	60 days	Tue 10/24/00	Mon 1/15/01	76
78		CESAD/CECW Aproval of GRR Supplement/NEPA	60 days	Tue 10/24/00	Mon 1/15/01	76

ID		Task Name	Duration	Start	Finish	Predecessors
79		**Project Cooperation Agreement Amendment**	**135 days**	**Tue 10/24/00**	**Mon 4/30/01**	
80		PCA Amendment to HQ	60 days	Tue 10/24/00	Mon 1/15/01	76
81		PCA Amendment Approved by HQ	35 days	Tue 1/16/01	Mon 3/5/01	80
82		Excute PCA Amendment	40 days	Tue 3/6/01	Mon 4/30/01	81
83		**Taylor Slough Bridge**	**636 days**	**Thu 1/21/99**	**Wed 6/27/01**	
84		Taylor Slough Bridge Construction	456 days	Thu 1/21/99	Wed 10/18/00	
85		Complete O&M Manuals	120 days	Thu 10/19/00	Wed 4/4/01	84
86		Complete As Builts	120 days	Thu 10/19/00	Wed 4/4/01	84
87		Transfer to SFWMD	60 days	Thu 4/5/01	Wed 6/27/01	85,86
88		Fiscal Closeout	60 days	Thu 4/5/01	Wed 6/27/01	84,85,86
89		**C-111N/S332 E/C-110 Plug**	**870 days**	**Fri 5/3/02**	**Thu 9/1/05**	
90		C-111N/S332E/C-110 Plug Design Documentation Report and Plans and Specs	175 days	Fri 5/3/02	Thu 1/2/03	
91		Plans and Specs Approved	10 days	Fri 1/3/03	Thu 1/16/03	90
92		Advertise	35 days	Fri 1/17/03	Thu 3/6/03	91
93		Award Construction Contract	10 days	Fri 3/7/03	Thu 3/20/03	92
94		Construction	460 days	Fri 3/21/03	Thu 12/23/04	93
95		Complete O&M Manuals	120 days	Fri 12/24/04	Thu 6/9/05	94
96		Complete As Builts	120 days	Fri 12/24/04	Thu 6/9/05	94
97		Transfer to SFWMD	60 days	Fri 6/10/05	Thu 9/1/05	95,96
98		Fiscal Closeout	60 days	Fri 6/10/05	Thu 9/1/05	95,96
99		**L-31W Tieback and Connector Canal S-175 to C111**	**770 days**	**Tue 5/1/01**	**Mon 4/12/04**	
100		L-31W Tieback and Connector Canal S-175 to C111 Design Documentation Report and Pla	175 days	Tue 5/1/01	Mon 12/31/01	82
101		Plans and Specs Approved	10 days	Tue 1/1/02	Mon 1/14/02	100
102		Advertise	35 days	Tue 1/15/02	Mon 3/4/02	101
103		Award Construction Contract	10 days	Tue 3/5/02	Mon 3/18/02	102
104		Construction	460 days	Tue 3/19/02	Mon 12/22/03	103

ID		Task Name	Duration	Start	Finish	Predecessors
105		Complete O&M Manuals	20 days	Tue 12/23/03	Mon 1/19/04	104
106		Complete As Builts	20 days	Tue 12/23/03	Mon 1/19/04	104
107		Transfer to SFWMD	20 days	Tue 1/20/04	Mon 2/16/04	105,106
108		Fiscal Closeout	60 days	Tue 1/20/04	Mon 4/12/04	105,106
109		**S332A, S332B, S332C, Assoc Canals**	**1131 days**	**Tue 5/1/01**	**Tue 8/30/05**	
110		S-332 C and Assoc Canals Design Documentation Report and Plans and Specs	175 days	Tue 5/1/01	Mon 12/31/01	82
111		Plans and Specs Approved	10 days	Tue 1/1/02	Mon 1/14/02	110
112		Advertise	35 days	Tue 1/15/02	Mon 3/4/02	111
113		Award Construction Contract	10 days	Tue 3/5/02	Mon 3/18/02	112
114		Construction	460 days	Tue 3/19/02	Mon 12/22/03	113
115		Complete O&M Manuals	120 days	Tue 12/23/03	Mon 6/7/04	114
116		Complete As Builts	120 days	Tue 12/23/03	Mon 6/7/04	114
117		Transfer to SFWMD	60 days	Tue 6/8/04	Mon 8/30/04	115,116
118		Fiscal Closeout	60 days	Tue 6/8/04	Mon 8/30/04	115,116
119		S-332 A and Assoc Canals Design Documentation Report and Plans and Specs	175 days	Thu 11/1/01	Wed 7/3/02	
120		Plans and Specs Approved	10 days	Thu 7/4/02	Wed 7/17/02	119
121		Advertise	35 days	Thu 7/18/02	Wed 9/4/02	120
122		Award Construction Contract	10 days	Thu 9/5/02	Wed 9/18/02	121
123		Construction	460 days	Thu 9/19/02	Wed 6/23/04	122
124		Complete O&M Manuals	120 days	Thu 6/24/04	Wed 12/8/04	123
125		Complete As Builts	120 days	Thu 6/24/04	Wed 12/8/04	123
126		Transfer to SFWMD	60 days	Thu 12/9/04	Wed 3/2/05	124,125
127		Fiscal Closeout	60 days	Thu 12/9/04	Wed 3/2/05	124,125
128		S-332 B and Assoc Canals Design Documentation Report and Plans and Specs	175 days	Wed 5/1/02	Tue 12/31/02	
129		Plans and Specs Approved	10 days	Wed 1/1/03	Tue 1/14/03	128
130		Advertise	35 days	Wed 1/15/03	Tue 3/4/03	129

ID		Task Name	Duration	Start	Finish	Predecessors
131		Award Construction Contract	10 days	Wed 3/5/03	Tue 3/18/03	130
132		Construction	460 days	Wed 3/19/03	Tue 12/21/04	131
133		Complete O&M Manuals	120 days	Wed 12/22/04	Tue 6/7/05	132
134		Complete As Builts	120 days	Wed 12/22/04	Tue 6/7/05	132
135		Transfer to SFWMD	60 days	Wed 6/8/05	Tue 8/30/05	133,134
136		Fiscal Closeout	60 days	Wed 6/8/05	Tue 8/30/05	133,134
137		**INTERIM STRUCTURAL AND OPERATIONAL PLAN**	**30 days**	**Thu 1/20/00**	**Wed 3/1/00**	
138		ISOP - Draft Emergency Environmental Assessment & Emergency Public Workshop	0 days	Thu 1/20/00	Thu 1/20/00	
139		ISOP - Public Review of Emergency EA	17 days	Thu 1/20/00	Fri 2/11/00	138
140		ISOP - Final Emergency Environmental Assessment	13 days	Mon 2/14/00	Wed 3/1/00	139
141		ISOP Operations In Place	0 days	Wed 3/1/00	Wed 3/1/00	140
142		**INTERIM OPERATIONAL PLAN**	**300 days**	**Tue 10/26/99**	**Fri 12/15/00**	
143		IOP Scoping Letter to Public	1 day	Tue 10/26/99	Tue 10/26/99	
144		IOP Public Review of Scoping Letter	14 days	Wed 10/27/99	Mon 11/15/99	143
145		IOP Scoping Meeting	1 day	Tue 11/16/99	Tue 11/16/99	144
146		IOP Scoping Period Closes	10 days	Wed 11/17/99	Tue 11/30/99	145
147		**Experimental Program Monitoring Report**	**112 days**	**Thu 3/2/00**	**Thu 8/3/00**	
148		Draft Scope	5 days	Thu 3/2/00	Wed 3/8/00	
149		Interagency Review	2 days	Thu 3/9/00	Fri 3/10/00	148
150		Incorporate Interagency Comments	2 days	Mon 3/13/00	Tue 3/14/00	149
151		Final Scope, Negotiate and Award NTP	3 days	Wed 3/15/00	Fri 3/17/00	150
152		Draft Experimental Program Monitoring Report	80 days	Mon 3/20/00	Thu 7/6/00	151
153		Interagency Review and Comment	5 days	Fri 7/7/00	Thu 7/13/00	152
154		Incorporate Comments	5 days	Fri 7/14/00	Thu 7/20/00	153
155		Final Experimental Program Monitoring Report	10 days	Fri 7/21/00	Thu 8/3/00	154
156		**Alternative IOP Development**	**86 days**	**Thu 3/2/00**	**Wed 6/28/00**	

ID		Task Name	Duration	Start	Finish	Predecessors
157		Round 1 Modeling	17 days	Thu 3/2/00	Fri 3/24/00	
158		Round 1 Modeling Posted	0 days	Fri 3/24/00	Fri 3/24/00	157
159		Interagency Review	10 days	Mon 3/27/00	Fri 4/7/00	158
160		Round 1 Impact Analysis Meeting	1 day	Mon 4/10/00	Mon 4/10/00	159
161		Power Modeling Meeting	1 day	Tue 4/11/00	Tue 4/11/00	160
162		Public Workshop on ISOP/IOP	0 days	Tue 4/25/00	Tue 4/25/00	
163		Round 2 Modeling	13 days	Wed 4/12/00	Thu 4/27/00	161
164		Round 2 Modeling Posted	0 days	Thu 4/27/00	Thu 4/27/00	163
165		Interagency Review	10 days	Fri 4/28/00	Thu 5/11/00	164
166		Round 2 Impact Analysis Meeting	1 day	Fri 5/12/00	Fri 5/12/00	165
167		Round 3 Modeling	13 days	Mon 5/15/00	Wed 5/31/00	166
168		Round 3 Modeling Posted	0 days	Wed 5/31/00	Wed 5/31/00	167
169		Interagency Review	10 days	Thu 6/1/00	Wed 6/14/00	168
170		Selected Plan	10 days	Thu 6/15/00	Wed 6/28/00	169
171		**Draft IOP EIS**	**149 days**	**Tue 4/11/00**	**Thu 11/2/00**	
172		Planning Aid Letter from FWS	0 days	Fri 5/19/00	Fri 5/19/00	
173		Draft EIS Preparation	50 days	Tue 4/11/00	Fri 6/16/00	160
174		Inhouse Review of Draft EIS	2 days	Mon 6/19/00	Tue 6/20/00	173
175		Incorporate Inhouse Comments	2 days	Wed 6/21/00	Thu 6/22/00	174
176		CEQ/DOJ Content Decision Meeting	0 days	Fri 7/7/00	Fri 7/7/00	
177		Incorporate Any Changes Based on CEQ/DOJ Content Decision Meeting	5 days	Fri 7/7/00	Thu 7/13/00	176
178		Inhouse Review of Draft EIS	2 days	Fri 7/14/00	Mon 7/17/00	177
179		Incoporate Inhouse Comments	3 days	Tue 7/18/00	Thu 7/20/00	178
180		Print/Mail DEIS	5 days	Fri 7/21/00	Thu 7/27/00	179
181		Water Quality Certification	70 days	Fri 7/28/00	Thu 11/2/00	180
182		Pub NOA DEIS in Fed Registrar	8 edays	Thu 7/27/00	Fri 8/4/00	180

ID		Task Name	Duration	Start	Finish	Predecessors
183		Public Comment Period DEIS	45 edays	Fri 8/4/00	Mon 9/18/00	182
184		**Final IOP EIS**	**122 days**	**Wed 6/28/00**	**Fri 12/15/00**	
185		Final Coordination Act Report	30 edays	Wed 6/28/00	Fri 7/28/00	170
186		Final EIS Preparation	5 days	Tue 9/19/00	Mon 9/25/00	183
187		Inhouse Review of Final EIS	4 days	Tue 9/26/00	Fri 9/29/00	186
188		Incorporate Inhouse Comments	3 days	Mon 10/2/00	Wed 10/4/00	187
189		Print/Mail FEIS	5 days	Thu 10/5/00	Wed 10/11/00	188
190		Pub NOA FEIS in Federal Registrar	9 edays	Wed 10/11/00	Fri 10/20/00	189
191		Public Comment Period FEIS	30 edays	Fri 10/20/00	Sun 11/19/00	190
192		Response to Public Comments	5 days	Mon 11/20/00	Fri 11/24/00	191
193		Draft ROD and Responses to CESAD	5 days	Mon 11/27/00	Fri 12/1/00	192
194		Sign ROD at CESAD	10 days	Mon 12/4/00	Fri 12/15/00	193
195		IOP Operations In-Place	0 days	Fri 12/15/00	Fri 12/15/00	194
196		**OPERATIONAL EIS FOR MWD & C-111**	**1807 days**	**Mon 1/24/00**	**Tue 12/26/06**	
197		Conveyance and Seepage Control Features Selected	0 days	Mon 1/24/00	Mon 1/24/00	3
198		8.5 SMA Features Selected	0 days	Mon 7/10/00	Mon 7/10/00	
199		C-111 GRR Features	0 days	Thu 6/29/00	Thu 6/29/00	73
200		Scoping Meeting Announcement to Public	35 days	Mon 7/10/00	Fri 8/25/00	197,198,199
201		Operational EIS Scoping Meeting	0 days	Fri 8/25/00	Fri 8/25/00	200
202		**Operational Alternatives Impact Alternatives Analysis Using MODBRANCH**	**120 days**	**Mon 8/28/00**	**Fri 2/9/01**	
203		Operational EIS for MWD and C-111 Round One	40 days	Mon 8/28/00	Fri 10/20/00	201
204		Operational EIS for MWD and C-111 Round Two	40 days	Mon 10/23/00	Fri 12/15/00	203
205		Operational EIS for MWD and C-111 Round Three	40 days	Mon 12/18/00	Fri 2/9/01	204
206		**Draft Operational EIS**	**180 days**	**Mon 2/12/01**	**Fri 10/19/01**	
207		Draft EIS Preparation	40 days	Mon 2/12/01	Fri 4/6/01	205
208		Inhouse Review	10 days	Mon 4/9/01	Fri 4/20/01	207

ID		Task Name	Duration	Start	Finish	Predecessors
209		Incorporate Inhouse Comments	5 days	Mon 4/23/01	Fri 4/27/01	208
210		Print/Mail DEIS	5 days	Mon 4/30/01	Fri 5/4/01	209
211		Water Quality Certification	120 days	Mon 5/7/01	Fri 10/19/01	210
212		Pub NOA DEIS in Fed Registrar	7 edays	Fri 5/4/01	Fri 5/11/01	210
213		Public Comment Period DEIS	60 edays	Fri 5/11/01	Tue 7/10/01	212
214		**Final Operational EIS**	**120 days**	**Wed 7/11/01**	**Tue 12/25/01**	
215		Final EIS Preparation	20 days	Wed 7/11/01	Tue 8/7/01	213
216		Inhouse Review	10 days	Wed 8/8/01	Tue 8/21/01	215
217		Incorporate Inhouse Comments	6 days	Wed 8/22/01	Wed 8/29/01	216
218		Print/Mail FEIS	5 days	Thu 8/30/01	Wed 9/5/01	217
219		Pub NOA FEIS in Federal Registrar	9 edays	Wed 9/5/01	Fri 9/14/01	218
220		Public Comment Period FEIS	60 edays	Fri 9/14/01	Tue 11/13/01	219
221		Response to Public Comments	15 days	Wed 11/14/01	Tue 12/4/01	220
222		Draft ROD and Responses to CESAD	5 days	Wed 12/5/01	Tue 12/11/01	221
223		Sign ROD at CESAD	10 days	Wed 12/12/01	Tue 12/25/01	222
224		MWD and C-111 Operational	0 days	Tue 12/26/06	Tue 12/26/06	27,28,44,69,70,94,10.